

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA011 Date of Visit: 11/13/19

Contractor Personnel on Site:

- | | |
|-----------------------------------|----------|
| 1. <u>BOND WATER TECHNOLOGIES</u> | 3. _____ |
| 2. <u>BILL DAVIS</u> | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 11197 ASSET 190918-243
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Marshall Kohne Date: 11/13/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Chris Chipps Date: 2019-11-13

Signed: 

E-Mail: _____

Tidewater, INC
VA-011
1821 Industry St.
Culpeper VA 22701
(410) 540-8700

Recorded By: **Marshall Kohne**
(301) 721-2663
mkohne@bondwater.com

Culpeper Minutemen Mem USARC - HVAC Equipment

Test	Closed Loop			
Conductivity (as mmhos)	2507 3500 max			
pH	9.8 8 - 10.5			

Evaporative CondenserOnline 

New water treatment has been set up for the system. A new cooling tower is going to be installed as well. Nothing is currently operational.

Closed LoopOnline 

All readings indicate good levels of protection for closed system. I also delivered a new case of filters as well as a filter housing.