

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA011

Date of Visit: 7/14/2020

Contractor Personnel on Site:

1. _____

3. _____

2. _____

4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. BOND MONTHLY WATER TREATMENT WO 12426 ASSET 190918-243

2. WO 12426 ASSET 190918-243

3. _____


4. _____

5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Marshall Kome Date: 7/14/2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Chris Chipp Date: 7-14-2020

Signed: 

E-Mail: _____



Closed Loop Water Analysis Report

Account Name: VA-011		Customer Name: John Miller	
Sample No: 30938	Date Sampled: 7/14/20	Date Received: 7/24/20	Date Completed: 7/31/20

	Glycol Loop					
Color	Pink					
pH	9.0					
Specific Conductance micromhos, 18°C	2590					
Total Iron as Fe, ppm	1.7					
Copper as Cu, ppm	<0.04					
Sodium Nitrite as NaNO ₂ , ppm	N/D					
Molybdenum as Mo, ppm	87					
Ethylene Glycol Percent by Volume	9*					
Freeze Point, °F	+25					
Reserve Alkalinity	14.2					
Orthophosphate as PO ₄ , ppm	970					

Additional Comments:

*Glycol type was based on the refractive index cross-reference with specific gravity of the solution.

N/D = None Detected

----- = Not Tested

Tests Performed By TH

Approved By TB