

CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA - 011

Date of Visit: 1/27/20

Contractor Personnel on Site:

1. Richard Walker
2. _____
3. _____
4. _____
5. _____
6. _____

Work Performed:

Monthly Water Treatment

Other Recurring Services


1. System has a leak.
2. New AHU's installed in last year
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker

Date: 1-27-2020


Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Marshall Kuhn

Date: 1-27-20

Signed: 

E-Mail: Richard.Walker@tideh2o.net

Tidewater, INC
 VA-011
 1821 Industry St.
 Culpeper VA 22701
 (410) 540-8700

Recorded By: Marshall Kohne
 (301) 721-2663
 mkohne@bondwater.com

Culpeper Minutemen Mem USARC - HVAC Equipment

Test	Closed Loop			
Conductivity (as mmhos)	5624 5000 max			
pH	8.8 8 - 10.5			
Molybdate (ppm as Mo)	60 50 - 200			

Evaporative Condenser

Online 

System is down.

Closed Loop

Online 

Conductivity is elevated due to the presence of Glycol as well as Molybdenum, nothing to be concerned with. I met with the engineer Richard Walker on site and he showed me where the boiler was leaking. Richard is on top of it and is working on getting the system fixed. I will return the middle of February, if the leak is fixed before then please let me know and I will try to make my visit earlier in the month to chemically treat the system.