



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Christiansburg, VA
Falmouth, VA • Lynchburg, VA • Richmond, VA • Greensboro, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
Customer: INTERNATIONAL SUPPORT GROUP Address: 9000 SHERIDAN ST PEMBROKE PINES FL 33024 Phone: 954-900-1095	Customer: ISG USARC VA048 RICHMOND Address: 1741 EAST BELT BOULEVARD RICHMOND VA 23224 Phone:
Service Call #: COM0118050	Call Type: COM-COUTS


Service Requested
Original WO C-115635 CLOSED DUE TO AGE/NO RESPONSE 9.26.19- GY- QUOTE APPROVED. NEED 2 MEN 5HRS EACH FOR JOB. MOVED ALL ATTACHMENTS TO THIS WO. INCURRED BILLED ON PREVIOUS. ROOM # 205----GE PTAC Unit M# AZ65H12DABW1 S# GG102887G While on site our tech Michael Cimino found the unit with a failed compressor and a bad control board. Due to issues a replacement is recommended. To remove and replace the above unit with a new GE 11K BTU heat pump M# AZ65H12DAB PTAC unit. Moore's will make all connections from the old unit to the new unit. This includes connecting to existing electrical connections from the circuit to the new unit. Start, test, and ensure proper operation of the system. *** UNIT COMES WITH A ONE YEAR PARTS AND LABOR WARRANTY AND FIVE YEAR COMPRESSOR PART WARRANTY.*** *** There will be two men required on this job due to our safety policy and the amount of work needed.*** NOTE: WORK CANNOT BEGIN UNTIL PERMIT HAS BEEN ISSUED. NOTE: EQUIPMENT LEAD TIME IS SUBJECT TO CHANGE BASED ON STOCK AVAILABILITY. NOTE: THE LEAD TIME ON THE EQUIPMENT IS 5-7 BUSINESS DAYS. Exclusions: • Any and all fire alarm wiring or coordination • Engineering or drawings for permit • Smoke detectors • Hazardous material testing, abatement or disposal • Thermostats • Roof cutting or patching and/or structural modifications • Temporary heating or cooling • Air test and balance • Overtime ----- 9/26/19 - SR - INVOICE 448953 NEEDED TO BE COMBINED WITH THIS WO WHEN BILLED. 9.27.19 AC Equipment ordered from Johnstone for pickup on CO207244 -PTAC AZ65H12DAB 10/3/19es- Will schedule this as soon as unit arrives. Would like to finish by the end of next week if unit arrives as expected. 10/11/19es- Scheduling for Monday 10/14. 10/16/19es- Scheduled for tomorrow.

Problems					
Description	Tech	Equip. Desc and Model	Manufacturer	Equip. Serial	Asset ID
HVAC Unit replacement	JEREMYGRAY	204B P-Tec M# AZ65H12DABW2	General Electric	DH102621G	
HVAC Unit replacement	MICHAWATTS				

Tech Notes
Site Start - 10/17/2019 8:00 AM Site Stop - 10/17/2019 1:00 PM Arrived on site. Checked in with facilities manager. Installed Ptec unit in room 204B. Started and checked operation, both cooling and heating mode. System is operating properly at this time. Clean site. Job complete.

Labor			
Date	Technician	Description	Hours
10/17/2019	JEREMIAH GRAY	REGULAR HVACR LABOR	5.00
10/17/2019	MICHAEL WATTS	REGULAR HVACR LABOR	5.00

Materials			
Date	Part Number	Description	Quantity
9/26/2019	CMISX-NON-STOCK ITEM	PTAC	1.000
10/17/2019	CMISX-NON-STOCK ITEM	Items for PO 209189	1.000

Signed By	Scott Grenier	Signature		Date	10/17/2019
-----------	---------------	-----------	---	------	------------