

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 2/19/20

Contractor Personnel on Site:

- |                      |          |
|----------------------|----------|
| 1. <u>Jon Miller</u> | 3. _____ |
| 2. _____             | 4. _____ |

**Work Performed:**

**Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)**


1. WO# 11708 ASSET 190918-247
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: Jon Miller Date: 2/19/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: 

E-Mail: \_\_\_\_\_



Tidewater, INC  
VA-049  
6700 Strathmore Rd.  
North Chesterfield VA 23237  
(410) 540-8700

Recorded By: Jon Miller  
(301) 580-9820  
jmiller@bondwater.com

**Boiler Room - HVAC Equipment**

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	1678 4000 max	1759 4000 max		
pH	10.0 8 - 10.5	10.5 8 - 10.5		
Molybdate (ppm as Mo)	300 50 min	320 50 min		

**Opening Comment**

Performed quarterly scheduled service visit.

**Hot Water Loop**Online 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time.

**Chill Water Loop**Offline 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time. Chill Loop is Offline