

## CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 11-24-2020

Contractor Personnel on Site:

- |                          |          |
|--------------------------|----------|
| 1. <u>Jon Miller</u>     | 3. _____ |
| 2. <u>Richard Walker</u> | 4. _____ |

### Work Performed:

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)


1. WO 13092 Asset 190918-247
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

### CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Richard Walker Date: 11-24-2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Richard Walker Date: 11-24-2020

Signed: 

E-Mail: \_\_\_\_\_



Tidewater, INC  
VA-049  
6700 Strathmore Rd.  
North Chesterfield VA 23237  
(410) 540-8700

Recorded By: Jon Miller  
(301) 580-9820  
jmiller@bondwater.com

**Boiler Room - HVAC Equipment**

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	1765 4000 max	1265 4000 max		
pH	9.9 8 - 10.5	9.8 8 - 10.5		
Molybdate (ppm as Mo)	200 50 min	200 50 min		

**Opening Comment**

Performed scheduled service visit.

**Hot Water Loop**Online 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time.

**Chill Water Loop**Offline 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time. Chill Loop is Offline