

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

OTHER RECURRING SERVICES CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA-050 Date of Visit: 8/17/20

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>Jon Miller</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Work Performed: HVAC Water Treatment Service

Other Recurring Services

- | |
|-------------------------------------|
| 1. <u>WO 12564 ASSET 190918-248</u> |
| 2. _____ |
| 3. _____ |
| 4. _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jon Miller Date: 8/17/20

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: CPT Thessolonia Friend Date: 9/17/20

Signed: [Signature]

E-Mail: thessolonia.m.friend.mil@mc1.mil

Tidewater, INC
VA-050
6002 Strathmore Rd.
North Chesterfield VA 23232
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

2nd Floor Mechanical Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	778 4000 max	3915 4000 max		
pH	9.9 8 - 10.5	10.3 8 - 10.5		
Molybdate (ppm as Mo)	110 50 min	200 50 min		

Opening Comment

Performed quarterly scheduled service visit.

Hot Water LoopOnline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system.

Chill Water LoopOnline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system.