

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA050 Date of Visit: 11-24-2020

Contractor Personnel on Site:

1. Jon Miller

2. Richard Walker

3. _____

4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 13093 Asset 190918-248

2. _____

3. _____

4. _____

5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 11-24-2020

Signed: Richard Walker

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Richard Walker Date: 11-24-2020

Signed: Richard Walker

E-Mail: _____

Tidewater, INC
 VA-050
 6002 Strathmore Rd.
 North Chesterfield VA 23232
 (410) 540-8700

Recorded By: Jon Miller
 (301) 580-9820
 jmiller@bondwater.com

2nd Floor Mechanical Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	585 4000 max	4303 4000 max		
pH	9.8 8 - 10.5	10.2 8 - 10.5		
Molybdate (ppm as Mo)	70 50 min	200 50 min		

Opening Comment

Performed quarterly scheduled service visit.

Hot Water Loop

Online 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system.

Chill Water Loop

Offline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system. Chill Loop is Offline