

CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA-099 Date of Visit: 8/17/20
WO: 12565 Asset 190918-249

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>Jon Miller</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Work Performed: HVAC Water Treatment Service

Other Recurring Services

1. _____
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jon Miller Date: 8/17/20

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Ronald Billups SFC Date: 17 Aug 20

Signed: [Signature]

E-Mail: _____

Tidewater, INC
VA-099
1117 Harmony Dr.
Bedford VA 24523
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmillier@bondwater.com

2nd Floor Mechanical Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3178 4000 max	3842 4000 max		
pH	8.9 8 - 10.5	9.9 8 - 10.5		
Molybdate (ppm as Mo)	60 50 min	50 50 min		

Opening Comment

Performed monthly scheduled service visit.

Hot Water LoopOnline 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time.

Chill Water LoopOnline 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time.