

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA099 Date of Visit: 11-24-2020

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>Jon Miller</u> | 3. _____ |
| 2. <u>Richard Walker</u> | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 13094 Asset 190918-249
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 11-24-2020

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Samuel L. Huson AFOS Date: 11/24/2020

Signed: [Signature]

E-Mail: _____

Tidewater, INC
VA-099
1117 Harmony Dr.
Bedford VA 24523
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

2nd Floor Mechanical Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3951 4000 max	3385 4000 max		
pH	8.5 8 - 10.5	9.9 8 - 10.5		
Molybdate (ppm as Mo)	65 50 min	50 50 min		

Opening Comment

Performed monthly scheduled service visit.

Hot Water LoopOnline 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time.

Chill Water LoopOffline 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time. Chill Loop is Offline