

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA099 Date of Visit: 2/19/20

Contractor Personnel on Site:

1. Jon Miller
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_

**Work Performed:**

**Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)**

1. WO# 11710 ASSET 190918-249

2. \_\_\_\_\_

3. \_\_\_\_\_

4. \_\_\_\_\_

5. \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Jon Miller Date: 2/19/20

Signed: JM

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG Jason M. Newsome Date: 19 Feb 2020

Signed: Jason

E-Mail: jason.m.newsome@mail.mil

Tidewater, INC  
 VA-099  
 1117 Harmony Dr.  
 Bedford VA 24523  
 (410) 540-8700

Recorded By: Jon Miller  
 (301) 580-9820  
 jmiller@bondwater.com

### 2nd Floor Mechanical Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3946 4000 max	3810 4000 max		
pH	9.3 8 - 10.5	10.1 8 - 10.5		
Molybdate (ppm as Mo)	200 50 min	75 50 min		

#### Opening Comment

Performed quarterly scheduled service visit.

Dropped off filter housing for chilled water loop.

#### Hot Water Loop

Online 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time.

#### Chill Water Loop

Online 

All readings indicate good levels of protection for closed system. Corrosion inhibitor residual is excellent at this time.