



Moore's Electrical & Mechanical Construction, Inc.

SERVICE INVOICE: 448557

BILL TO:
INTER002
INTERNATIONAL SUPPORT GROUP
9000 SHERIDAN ST SUITE 172
PEMBROKE PINES, FL 33024

SHIP TO:
8233114
ISG USARC VA099 BEDFORD
1117 HARMONY LANE
BEDFORD, VA 24523

<u>INVOICE DATE</u>	<u>CUSTOMER PO</u>	<u>PAYMENT TERMS</u>	<u>REFERENCE #</u>	<u>WORKORDER #</u>	<u>CONTRACT ID</u>
09/16/2019	19445	Due in 30 Days		COM0113770	
Pages 1 of 1					
<u>ITEM ID</u>	<u>DESCRIPTION</u>	<u>QTY</u>	<u>SERV DATE</u>	<u>UNIT PRICE</u>	<u>EXT PRICE</u>
CMISCX-QUOTED GS AMOUNT	QUOTED REPAIRS	1.00		914.55	914.55
					0.00

CSS# 19445 WO#9576 Assett#NA

Quote Approved 914.55/1 man 4 hours

DESCRIPTION OF EQUIPMENT:

HW-2 BOILER
LOCHINVAR MODEL AWN151PM,
S/N AI3H20046146

DESCRIPTION OF PROBLEM:

While onsite performing the boiler inspection, the inspector found the flow switch stuck in the ON' position. After inspector freed it up the switch would not make when the pump came on. Inspector left this hot water boiler off for safety purposes. Recommend replacing the flow switch to ensure proper operation of the system.

DESCRIPTION OF REPAIRS:

Remove and install the new flow switch. Make all the necessary connections. Start, test, and ensure proper operation of the system.

9/5/19

Upon arrival I was unable to gain entrance. Called several numbers and left a message, notified CSR. Finally gained access and was escorted by Roundtree to the Mech. Rm and I set up at WH-2. Isolated the heater and removed/replaced the failed flow switch. Opened valves and to the water storage tank and energized the heater to check operation. It failed on a combination safety identified as 'Flow Switch/LWCO'. Checked the flow switch and it is made. Checked the vent on the water heater and it is full of water with no air. LWCO sensor has failed. Will submit a proposal to replace. THIS W.O. IS COMPLETE.

For questions regarding commercial invoices please contact our Accounts Receivables Department at 434-309-2581. Past 30 Days invoices are subject to 1.5% monthly interest charge. Additional charges for payments made by credit card may apply. We accept VISA, Master Card, Discover and American Express. Late payments sent to collections or legal process will also result in additional charges.

Sales Total	914.55
Disc.	0.00
Tax Total	0.00
Net Amount Due	\$914.55



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Christiansburg, VA

Falmouth, VA • Lynchburg, VA • Richmond, VA • Greensboro, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
Customer: INTERNATIONAL SUPPORT GROUP Address: 9000 SHERIDAN ST Phone: PEMBROKE PINES FL 33024 954-900-1095	Customer: ISG USARC VA099 BEDFORD Address: 1117 HARMONY LANE Phone: BEDFORD VA 24523 8045855211
Service Call #: COM0113770	Call Type: COM-HVAC

Service Requested
CSS# 19445 WO#9576 Assett#NA
Quote Approved 914.55/1 man 4 hours
DESCRIPTION OF EQUIPMENT: HW-2 BOILER LOCHINVAR MODEL AWN151PM, S/N AI3H20046146
DESCRIPTION OF PROBLEM: While onsite performing the boiler inspection, the inspector found the flow switch stuck in the ON position. After inspector freed it up the switch would not make when the pump came on. Inspector left this hot water boiler off for safety purposes. Recommend replacing the flow switch to ensure proper operation of the system.
DESCRIPTION OF REPAIRS: Remove and install the new flow switch. Make all the necessary connections. Start, test, and ensure proper operation of the system.

Problems
Description Tech Equip. Desc and Model Manufacturer Equip. Serial Asset ID QUOTED WORK HOWARDFLOY PLUMBING OR ELECTRICAL EQUIPMENT

Tech Notes

9/5/19
Upon arrival I was unable to gain entrance. Called several numbers and left a message, notified CSR. Finally gained access and was escorted by Roundtree to the Mech. Rm and I set up at WH-2. Isolated the heater and removed/replaced the failed flow switch. Opened valves and to the water storage tank and energized the heater to check operation. It failed on a combination safety identified as 'Flow Switch/LWCO'. Checked the flow switch and it is made. Checked the vent on the water heater and it is full of water with no air. LWCO sensor has failed. Will submit a proposal to replace. THIS W.O. IS COMPLETE.

Labor			
Date	Technician	Description	Hours
9/5/2019	Howard Floyd	REGULAR HVACR LABOR	4.00

Materials			
Date	Part Number	Description	Quantity
8/7/2019	CMISCX-NON-STOCK ITEM	LOCHINVAR FLOAT SWITCH	1.000
8/7/2019	CMISCX-FREIGHT-GS (NO TAX)	FREIGHT	1.000
8/7/2019	TAX-S	Sales Tax for Service	1.000

Signed By	Shantel Roundtree, SFC	Signature		Date	9/5/2019
-----------	---------------------------	-----------	---	------	----------

CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA099 Date of Visit: 05 SEP 2019
Contractor Personnel on Site:

1. Howard Floyd 2. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO# COM0113770

Service Calls – Service Call Number and Description

1. CSS# 19445

2. CSS# _____

3. CSS# _____

Isolated WH-2, removed/replaced failed 'water flow switch'. Started up and confirmed the switch did make & break.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Howard Floyd Date: 05 SEP 2019

Signed: Howard Floyd

To be signed by Facility Manager:

I certify that the above named individuals representing the Contractor arrived on site and to the best of my knowledge, completed the stated work listed:

Print Name/Rank: Shantel Roundtree, SFC Date: 05 SEP 2019

Signed: Shantel

E-Mail: Shantel.L.Roundtree.mil@gmail.mil

9/2019
6/2019
3/2019
1/2019



Industrial Flow Switch

Model: IFSWSBL-S3

Description: Brass Bushing,
w/#1 Paddle, NEMA 4



FLOW →



4912



Lochinvar®

High Efficiency Water Heaters, Boilers and Pool Heaters

Industrial Flow Switch

Model: IFSWSBL-S3

WTR2041



FAILED

W.H.2.

FLOW