

CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA701 Date of Visit: 11-24-2020

Contractor Personnel on Site:

1. Jon Miller
2. Richard Walker

3. _____
4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 13145 Asset 3Y239

2. _____

3. _____

4. _____

5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 11-24-2020

Signed: Richard Walker

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Richard Walker Date: 11-24-2020

Signed: Richard Walker

E-Mail: _____

Tidewater, INC
 VA-701
 886 Carolina Road
 Suffolk Virginia 23434-6040
 (410) 540-8700

Recorded By: Jon Miller
 (301) 580-9820
 jmiller@bondwater.com

Mechanical Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3485 4000 max	1947 4000 max		
pH	10.0 8 - 10.5	9.8 8 - 10.5		
Sodium Nitrite (ppm as NaNO ₃)	1160 600 - 2000	1800 400 - 2000		

Opening Comment

Performed scheduled service visit.

Hot Water Loop

Online 

Corrosion inhibitor residual is excellent at this time providing excellent corrosion protection.

Chill Water Loop

Offline 

Corrosion inhibitor residual is excellent at this time providing excellent corrosion protection. Chill Loop is Offline