

Air Conditioning Equip Sales
 7314 Impala Drive
 7314 Impala Drive
 Richmond, VA 23228
 804 264-2911

Work Order Invoice 180790

Date: 03/24/22

Bill to: Tidewater, Inc 6625 Selnick Dr. Suite A Elkridge, MD 21075	Job Address: Fort Story
---	--------------------------------

Customer Code	Payment Terms	Customer PO Number	Quote	Type	Page
2666	Net 30			T	1
Remarks: Fort Story WO# 5540					

Description of Work Completed

Air Conditioning Equipment Sales is pleased to present this proposal for your consideration to provide (8) hours of technician labor to review and diagnose any potential opportunities for your controls system located at USARC Ft. Story.

This proposal includes:

(8) Hours of Technician Labor \$130.00 / HR \$1,040.00

Maintenance includes:

- System diagnostics and checking for unnecessary overrides
- Software patches as they are available from Alerton
- Alarm summary review to determine possible problem areas
- Review of setpoints both occupied and unoccupied
- Review of time schedules
- Review of critical trendlogs to verify stable control
- Consultation to answer questions
- Saving the database to have the most current data available for reloading

This proposal does not include:

Any parts, labor, or material not specifically listed in this proposal

Repairs – If repairs are found to be needed, a separate proposal will be sent

The total cost of this service will amount

Please see attached service ticket for additional details.

Labor & Equipment Used

Week ending 03/19/22	Sun 3/13	Mon 3/14	Tues 3/15	Wed 3/16	Thur 3/17	Fri 3/18	Sat 3/19	Total Hours	Rate	Extension
LABOR USED		8.00						8.00	130.00	1,040.00

Invoice Totals:	Labor	Material	Other	
	1,040.00	0.00	0.00	1,040.00

Invoice Total: 1,040.00

7314 Impala Drive
Richmond, VA 23228
phone (804) 264-2911
fax (804) 264-4785



AIR CONDITIONING EQUIPMENT SALES, INC.

Total HVAC Systems Solutions
www.aceshvac.com

105 E Street, Suite 300
Hampton, VA 23661
phone (757) 896-0650
fax (757) 896-0696

JOB/SITE LOCATION

NAME: USARC
ADDRESS: 886 Carolina Road
CITY/STATE/ZIP: Suffok, VA 23434
NOTES: (Listed as Fort Story) POC on site SFC Casey

CUSTOMER CONTACT

NAME: Mary Lowery
PHONE: _____
PO# _____
CONTRACT: ££ SERVICE: ☒ ☐ WARRANTY: ☐ ☐

SERVICE REQUEST

Look at thr following: UH-1 thru 7; EF-3, 7, 8; AHU-1 thru 3; DSS-1, CWS, HWS and the ACM.

SERVICE PERFORMED

Checked all systems found all working properly execpt DSS-2 and TF-2 in the 104 corridor. The transformer inn the panel for the two devices in non operations
Per SFC Casey Tidewater will replace it next week. Updated Compass to 1.6.5 vers 3. Created a back up and loaded to sharepoint File name

EQUIPMENT DATA

PARTS USED		
QTY.	DESCRIPTION	PRICE
	None	

LABOR							
DATE	TECH	START	FINISH	TIME	O/T	TRAVEL	COMPLETE
3/14	KFW	9:08a	5:01A	7h53m			<input checked="" type="checkbox"/> Y <input type="checkbox"/> N
							<input checked="" type="checkbox"/> Y <input type="checkbox"/> N
							<input type="checkbox"/> Y <input type="checkbox"/> N
							<input type="checkbox"/> Y <input type="checkbox"/> N
							<input type="checkbox"/> Y <input type="checkbox"/> N
							<input type="checkbox"/> Y <input type="checkbox"/> N
							<input type="checkbox"/> Y <input type="checkbox"/> N
							<input type="checkbox"/> Y <input type="checkbox"/> N

CUSTOMER SIGNATURE

TECHNICIAN SIGNATURE

5540
WO#

3/15/22
DATE

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: USARC Date of Visit: 3/MAR/21

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>KENNETH WILLET</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. CHECKED UH-1 THROUGH 7 ALL FOUND TO WORK PROPERLY
2. CHECKED EF 3, 7 AND 8 ALL WORKING PROPERLY
3. CHECKED AHA-1 THROUGH THREE WORKING PROPERLY
4. CHECKED DSS-1 & 2, DSS2 AND TF2 OFFLINE DUE TO
A BAD TRANS FORMER THAT THE WATER WILL REPLACE NEXT
WEEK
- CWSTHWS SYSTEM WORKING PROPERLY.
UPDATE SOFTWARE TO COMPASS 1.6.5 VERS 3
BACKED JOB UP TO ARES SERVER

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: KENNETH WILLET Date: 3 MAR 21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Terry Casey Date: 14 MAR 2022

Signed: 

E-Mail: terry-l-casey-mil@army.mil