

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

LIGHTING, OUTSIDE

SITE AND BLDG #: Schenectady 060

LOCATION/RM #: buildings **WO#**


ASSET #

**MECHANIC
SIGNATURE:**

DATE: 11/30/2022

START TIME: 0900

FINISH TIME: 1030

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		16 ballasts out
2	Schedule and coordinate work with operating personnel.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		 
TO BE PERFORMED AT EACH LOCATION				
1	Open and tag switch.	✓		
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓		
3	Check for proper light operation.	✓		
4	Test operation of automatic switches/time clock/ photocells if applicable.	✓		
5	Inspect light pole and mounting devices for deficiencies.			
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: