

## Richard Hicks

---

**From:** Lindsay Ruby <lindsay@sandsmidatlantic.com>  
**Sent:** Monday, September 12, 2022 12:12 PM  
**To:** Richard Hicks  
**Cc:** Adam Colopy; Mary Lowery  
**Subject:** [EXTERNAL]Re: DE007-04 Cooling tower PM

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

**CAUTION:** This email has been received from outside of CMI - Use caution before clicking on links, opening attachments, or responding.

Rick,  
Service report below, invoice pening

### Brian Davis 09/08/2022 Work Note

Tightened all connections in control cabinet and cleaned water level and temp sensor in basin. Check all functions. Found VFD in fault mode upon arriving. Cleared fault and fans working good after clearing. Minimal scale in tower will need pressure washing next pm. Minimal silt in bottom of tower and all other parts are in good order. Tower back on line and working. Work complete.

On Mon, Sep 12, 2022 at 11:36 AM Richard Hicks <[richard.hicks@cmimgmt.com](mailto:richard.hicks@cmimgmt.com)> wrote:

Lindsay ,can I get a service report / Invoice for this ?

Work Order	Description	Site	Location / Fac. ID	Site Code	Amount
18837	PMQ-OY4-207   PM Quarterly Cooling tower   DE007-04	99REG5	DE007-04	10801	

Thanks,

Rick

Rick Hicks

Project Manager Region 5

CMI Management Inc.

5285 Shawnee Road Suite #510

Alexandria,VA 22312

703-738-5301

[Richard.Hicks@cmimgmt.com](mailto:Richard.Hicks@cmimgmt.com)

--

**Lindsay Ruby**

**S&S Mechanical**

*"Feeling Good About What We Do"*

**Phone: 301-574-1555**

**Fax: 301-574-1558**

[www.sandsmidatlantic.com](http://www.sandsmidatlantic.com)

[lindsay@sandsmidatlantic.com](mailto:lindsay@sandsmidatlantic.com)