

not Cert.


WO# 5883

10/31

## Argent Inspections

Form AI-03

## Boiler Inspection Report

Inspection Date 10/31/2018	Certificate Issued No	Expiration Date	Prepared for Inspection Yes	Next Watersides/Firesides 2019/2019	Next Strength Test 0
Inspection Type(s) Performed <input checked="" type="checkbox"/> Internal <input type="checkbox"/> Watersides <input checked="" type="checkbox"/> Firesides <input type="checkbox"/> External/Operational <input type="checkbox"/> Pressure Test <input type="checkbox"/> Strength <input type="checkbox"/> Tightness					
Customer AFRC Newark DE-007			Boiler Location Name and/or Building Number Boiler Room		
Address 1001 Ogletown Road			Boiler Location Address		
City Newark	State DE	Zip 19711	City	State	Zip
National Board # 109874	Jurisdiction #	Property # B-2	Boiler Use Closed Heating Loop	Fuel Type Natural Gas	
Manufacturer Fulton		Model # PHW-2000	Serial #	Year Built	
Capacity 2,000,000 BTU/HR	Design Pressure 160 psi	Operating Pressure 20 psi	Programmer Manufacturer Fulton	Burner Manufacturer Fulton	
Number of Safety Valves 1	Combustion Efficiency % CO2                      ppm CO                      % Excess O2			Flue Gas Temperature Degrees F	
Valve 1	Valve Manufacturer Apollo	Size 1/4"	Set Pressure 100 psi	Capacity 2,336,000 BTU/HR	Lift Pressure Hand
Valve 2					Reseat Pressure Sat
Valve 3:					
Valve 4:					
Safety Devices Tested					
Reason(s) for Declining Certification Boiler would not lite off for proving of safety devices.					
Comments Per NBIC Part 1 3.5.3 (b) a manually operated remote shutdown must be located at each point of egress from the boiler room.					
Inspector Commission 13314	Inspector Craig H. Bennett	Signature 			
Attachments No                      Pages	Technical Manager Craig H. Bennett	Signature 