

WO #2378 Asset #7258

ASSE International

Reduced Pressure Principle Backflow Preventer (RP)

ASSE Standard #1013 Field Test Report

Owner of Property PA027 ARMY RESERVE CENTER

Address 950 NEW CASTLE RD.

City FARRELL

State PA

Zip Code 16121

Occupant of Property (if different from owner)

Occupant Address

City

State

Zip Code

Manufacturer of Assembly: WILKINS

Model #: 975XL

Size of Assembly: 3/4"

Serial #: W050380

Location of Assembly and Equipment or System Application: MAINTENANCE ROOM

EQUIPMENT ISOLATION - BOILER

Test Equipment:

Manufacturer: WATTS

Model #: TK9A

Serial #: 0104817

Calibration Date: 04/25/2017

Date test was performed: 03/02/2018 Time test was performed: 12:25 PM Static Line Pressure: 50 PSI

	Check Valve #2	Shutoff valve #2	Check Valve #1	Pressure Differential Relief Valve
Initial Test	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓) Pressure Drop Across Check Valve #1 9.0 psid	Opened at 2.4 psid
Describe parts and repairs when needed				
Final Test	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓) Pressure Drop Across Check Valve #1 9.0 psid	Opened at 2.4 psid

Certified Tester (print) Joseph G. Benz

Address 5225 Library Rd., Ste 146

City Bethel Park

State PA

Zip 15102

Phone #: (412)852-4966

License #: H.P. 0683

Certification # ASSE5429

Assembly Final Test Performance


Pass



Fail



Signature



Date: 03/02/18

Comments or Recommendations (continue to other side, if needed):