

WO #2329 Asset #7223

ASSE International

Reduced Pressure Principle Backflow Preventer (RP)

ASSE Standard #1013 Field Test Report

Owner of Property 99TH RSC PA168

Address 9060 MARSHALL RD

City CRANBERRY TOWNSHIP

State PA

Zip Code 16066

Occupant of Property (if different from owner)

Occupant Address

City

State

Zip Code

Manufacturer of Assembly: WILKINS

Model #: 975XL

Size of Assembly: 3/4"

Serial #: 2990239

Location of Assembly and Equipment or System Application: MECHANICAL ROOM MAIN BUILDING
EQUIPMENT ISOLATION - BOILER

Test Equipment:

Manufacturer: WATTS

Model #: TK9A

Serial #: 0104817

Calibration Date: 04/25/2017

Date test was performed: 02/28/2018 Time test was performed: 11:30 AM Static Line Pressure: 50 PSI

	Check Valve #2	Shutoff valve #2	Check Valve #1	Pressure Differential Relief Valve
Initial Test	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓) Pressure Drop Across Check Valve #1 9.0 psid	Opened at 2.8 psid
Describe parts and repairs when needed				
Final Test	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓) Pressure Drop Across Check Valve #1 9.0 psid	Opened at 2.8 psid

Certified Tester (print) Joseph G. Benz

Address 5225 Library Rd., Ste 146

City Bethel Park

State PA

Zip 15102

Phone #: (412)852-4966

License #: H.P. 0683

Certification # ASSE5429

Assembly Final Test Performance

Pass



Fail

Signature  Date: 02/28/2018

Comments or Recommendations (continue to other side, if needed):