

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY013 Date of Visit: 4/12/22

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S , 16730 , 16731 , 16816 , 16656 , 16732 , 16733 , 16734 ,
2. 16773 , 16804 ,
3. ASSET#'S , 9217 , 9247 , 9254 , 9252 , 9253 , 190917-, 131 , 141 ,
4. 144
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Patrick Brown Date: 4/12/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: RON VOGT Date: 4/12/22


Signed:  AFOS

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

AIR COMPRESSOR

SITE AND BLDG #: NY013 BLDG2

MECHANIC
SIGNATURE: 

DATE: 4/12/22

LOCATION/RM #: BLDG2 WO# 16656, ASSET #9254

START TIME: 10am

FINISH TIME: 10:30am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	☒		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Perform a visual inspection of the air system, noting any obvious leaks or portions of the air distribution network that may be subject to physical damage.	☒		no obvious leaks or damage
2	Change compressor crankcase oil (annually).	☒		oil is new
3	Clean or replace air intake filter, as needed.	☒		filter is new
4	Check air dryer, automatic condensate drains, and air tank for proper operation. Manually blow down condensate tank if needed. Clean condenser coils and cover grills, if applicable.	☒		
5	Inspect oil separators for any sign of oil entering the system.	☒		no oil found in the system
6	Inspect belt alignment and condition. Adjust or replace belts as required. Belts should be replaced in complete sets.	☒		belts are in good condition
7	Check motor starter contactor - inspect contacts for pitting or arcing	☒		no pitting or arcing
8	Clean heat exchange surfaces.	☒		surfaces are clean
9	Check gauges to be in good condition	☒		gauges are in good condition
10	On two stage compressor, check intermediate pressure.	☒		single stage
11	Test relief valves, replace if leaking . Do not readjust safety relief valves in the field.	☒		
12	Check cut in and cut out of compressor pressure controller, readjust if necessary for proper air pressure requirements. Do not exceed ASME maximum tank pressure.	☒		cut in and cut out are correct
13	Check to make sure belt guard is installed prior to putting air compressor back in service.	☒		belt gaurd is secured

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
14	Check if air compressor is running excessively or frequently cycling on and off (possible leaks).	☒	☐	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: