

Tidewater, INC
VA-011
1821 Industry St.
Culpeper VA 22701
(410) 540-8700

Recorded By: **Marshall Kohne**
(301) 721-2663
mkohne@bondwater.com

Culpeper Minutemen Mem USARC - HVAC Equipment

Test	Evap Condenser	Closed Loop		
Conductivity (as mmhos)	1118 900 - 1350	2987 5000 max		
pH	8.5 7 - 9	8.9 8 - 10.5		
Chlorides	80 80 - 180			
Hardness, total (ppm as CaCO ₃)	420 750 max			
Alkalinity, total (ppm as CaCO ₃)	110 400 max			
Molybdate (ppm as Mo)	0 0.8 - 1.2	65 50 - 200		

Evaporative Condenser

Online 

All readings were found within desired ranges besides inhibitor being low due to long times of being idle. Once the system is running more frequently all readings should be in desired ranges, system was idle while on site. Inspected overall operating condition of water treatment equipment and determined everything is working properly. Filled necessary feed tanks and ensured all chemical pumps are primed.

Closed Loop

Online 

All readings indicate good levels of protection for closed system.