

CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 003

Date of Visit: 3/7/19

Contractor Personnel on Site:

1. Tony Luzzini

2. Jim Geertgens

3. Scott Werry

4. _____

5. _____

6. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 7710

2. 7951

3. 7791

4. 8001

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 3-7-19


Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Sgt Brian Keith

Date: 20190307

Signed: 

E-Mail:

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 003-

Date of Visit: 3/7/19

Contractor Personnel on Site:

1. Tom Cozans
2. Jim Geertzen
3. Scott Wenz

4. _____
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 7601
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertzen Date: 3-7-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG BRAD KIRK Date: 20190307

Signed: [Signature]

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
LIGHTING, OUTSIDE

SITE AND BLDG #: PA 003-01
LOCATION/RM #: M&P WO# 7601 ASSET # 7451

MECHANIC SIGNATURE: *[Signature]* DATE: 3/7/19
START TIME: 6:00AM FINISH TIME: 6:15AM

CHECK POINT	CHECK POINT DESCRIPTION	CHECK COMPLETION		NOTES/ACCOMPLISHMENTS (IF CHECKING POINT IS NOT COMPLETED, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		✓	
2	Schedule and coordinate work with operating personnel.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.		✓	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.			
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓		
3	Check for proper light operation.	✓		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓		
5	Inspect light pole and mounting devices for deficiencies.	✓		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓		see below

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.
To be performed by: General Maintenance Worker

Additional Notes:

3 Pc

2 singles - Power to All Poles lights not on singles at 6:00AM
1 Double