

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Pr 003

Date of Visit: 7/9/19

Contractor Personnel on Site:

- | | |
|------------------------|----------|
| 1. <u>Tony Gians</u> | 4. _____ |
| 2. <u>Jim Giestgen</u> | 5. _____ |
| 3. <u>Scott Waring</u> | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | | |
|----------------|-------|
| 1. <u>9866</u> | _____ |
| 2. <u>9718</u> | _____ |
| 3. <u>9956</u> | _____ |
| 4. _____ | _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Giestgen

Date: 7-9-19

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG Bird Keill

Date: 20190709

Signed: _____

E-Mail:

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PAGE 3

Date of Visit: 7/9/19

Contractor Personnel on Site:

1. Tony Luzzo
2. Jim Geertgens
3. Scott Berry

4. _____
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 9839
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 7-9-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG Bird Keith

Date: 20190709

Signed: [Signature]

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST LIGHTING, OUTSIDE

SITE AND BLDG #:

PA 003 - 01

LOCATION/RM #:


ME1

WO#

9839

ASSET #

7451

MECHANIC
SIGNATURE:


DATE:

9/2/11

START TIME:

4:50 AM

FINISH TIME:

5:00 AM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ACTIONS (IF TASK COMPLETE IS CHECKED, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.			
2	Schedule and coordinate work with operating personnel.			
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.			
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.			
2	Inspect visual condition of wiring. Look for evidence of overheating.			
3	Check for proper light operation.			
4	Test operation of automatic switches/ time clock/ photocells if applicable.			
5	Inspect light pole and mounting devices for deficiencies.			
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

3

PC