

CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PAC13

Date of Visit: 3/4/19

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Tony Lazzari</u> | 4. _____ |
| 2. <u>Jim Geertgens</u> | 5. _____ |
| 3. <u>Scott Waring</u> | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | | |
|----------------|-------------|
| 1. <u>7705</u> | <u>7993</u> |
| 2. <u>7775</u> | _____ |
| 3. <u>7947</u> | _____ |
| 4. <u>7785</u> | _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens Date: 3-4-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Richard T. S... Date: 4 March

Signed: [Signature]

E-Mail: Richard.T. S...

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 013 Date of Visit: 3/4/19

Contractor Personnel on Site:

- | | |
|-----------------------|----------|
| 1. <u>Tony Lewis</u> | 4. _____ |
| 2. <u>Jim Gertgen</u> | 5. _____ |
| 3. <u>Scott Weir</u> | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | | |
|----------------|-------|
| 1. <u>7574</u> | _____ |
| 2. _____ | _____ |
| 3. _____ | _____ |
| 4. _____ | _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Gertgen Date: 3-4-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Richard T. Sosa Date: 4/2/19

Signed: [Signature]

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST CIRCULATING AND BOOSTER PUMPS

SITE AND BLDG #:

P 013-C1

LOCATION/RM #:

Boiler

WO#


7705

ASSET ..

4929

MECHANIC

SIGNATURE:



DATE:

3/4/17

START TIME:

8:00

FINISH TIME:

8:15

ITEM NO.	DESCRIPTION	DEENERGIZE/LOCKOUT		REMARKS/ACTIONS (USE FOR CORRECTIVE MAINTENANCE)
		YES	NO	
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		/	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.		/	
3	It is generally not a good idea to tamper with pumps using mechanical seals if they are otherwise performing properly. Since mechanical seals can cost as much as the pump, it is usually not cost effective to risk damaging the seal by performing an annual internal inspection of the pump.	/		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Lubricate pump and motor bearings as per manufacturer's specifications. Bearings require lubrication at least annually.	/		
2	Inspect couplings and check for any pump seal leaks.	/		
3	Check motor mounts and vibration pads	/		
4	Tighten all pump flanges.	/		
5	Visually check pump alignment and coupling	/		
6	Inspect electrical connections	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

HWP 1