

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: 92013

Date of Visit: 9/3/19

Contractor Personnel on Site:

1. Tony Lazzaro
2. Jim Geertgens
3. Scott Werry

4. _____
5. _____
6. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 10797 10945
2. 10832
3. 10921
4. 10837

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 9-3-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Seyn

Date: 3 Sept 17

Signed: [Signature]

E-Mail:

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 013 - 01402 Date of Visit: 9/3/19

Contractor Personnel on Site:

1.	<u>Tony Lizaous</u>	4.	_____
2.	<u>Jim Geertjes</u>	5.	_____
3.	<u>Scott Werry</u>	6.	_____

Work Performed:

Other Recurring Services

1.	<u>10731</u>	_____
2.	_____	_____
3.	_____	_____
4.	_____	_____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertjes Date: 9-3-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SOYAL Date: 9-3-19

Signed: [Signature]

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST CIRCULATING AND BOOSTER PUMPS

SITE AND BLDG #:

Pr 013-01

MECHANIC

SIGNATURE:

DATE:

9/3/19

LOCATION/RM #:

Baker

WO# 16797

ASSET #

4829

START TIME:

730

FINISH TIME:

745

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ACTIONS (IF TASK COMPLETE IS CHECKED NO. PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		/	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.		/	
3	It is generally not a good idea to tamper with pumps using mechanical seals if they are otherwise performing properly. Since mechanical seals can cost as much as the pump, it is usually not cost effective to risk damaging the seal by performing an annual internal inspection of the pump.	/		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Lubricate pump and motor bearings as per manufacturer's specifications. Bearings require lubrication atleast annually.	/		
2	Inspect couplings and check for any pump seal leaks.	/		
3	Check motor mounts and vibration pads	/		
4	Tighten all pump flanges.	/		
5	Visually check pump alignment and coupling	/		
6	Inspect electrical connections	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

1 R HWP-1

BK