

ATTACHMENT J-0200000-05
FORMS

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: **PA013**

Date of Visit: **June 26, 2019**

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. Shawn Harrity | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____

Inspection, Testing, and Certification

1. **WO # 9189 - Asset #6925**
2. _____
3. _____
4. _____

Other Recurring Services

1. _____
2. _____
3. _____
4. _____

Service Calls – Service Call Number and Description

1. _____
2. _____
3. _____

Over and Above Repair Work – Order Number and Description of Work Completed

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Technicians Name: Shawn Harrity - Date: June 26, 2019

Signed: Signature on attached report

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Steve Wingart - Date: June 26, 2019

Signed: Signature on attached report

E-Mail: _____

QUOTATION



Quote # 1-157NYZ90
Version 1
Quote Date:
Jun 27, 2019

Customer Information

Customer	CMI Management Inc / US Army Reserve - Butler		
Location	360 Evans City Rd Butler		
Customer Contact	Bernie Koblinsky 703-738-5303 bernie.koblinsky@cmimgmt.com	Konecranes Contact	Jared Bliss jared.bliss@konecranes.com
Offer Valid Until	Jul 27, 2019		

Assets

6925

Monorail system - 1 trolley electric wire rope hoist, TRUCK MAINTENANCE SHOP, PA013-02

Business Location	US Army Reserve - Butler 360 Evans City Rd Butler	Service Request	1-89441305044
		Inspection Date	Jun 26, 2019
		Technician	Shawn Harity
Contact	Bernie Koblinsky 703-738-5303 bernie.koblinsky@cmimgmt.com		

Risk Code	Safety Risk	Comments	USD
Description	1-77416201186	Hoist pendant button boots are dry rotting. Exposing internal components to debris.	658.28
Fault	Pushbutton pendant	Recommend replacement of the button boots.	
Recommendation	Dust cover damaged or missing	Provide service technician to supply and install new buttons.	
	Repair		
			6925 658.28

CMI Management Inc / US Army Reserve - Butler

Name: _____

Date: _____

Currency	USD
Total for all assets	658.28

Comments	
Travel	Travel, shipping & handling is included in quote.
Equipment Rental	If quote is partially awarded, travel times are subject to change; fault lines under \$500 do not include travel time. Konecranes to provide necessary manlift unless otherwise advised by the customer; customer will be charged cost of lift + 20% per day. Quote is based upon work being performed during normal Konecranes service hours, M-F, 7am - 4pm.

This quotation is subject to and incorporates as if fully rewritten herein Konecranes' Standard Terms and Conditions of Sale (Service) (latest revision), a copy of which is attached hereto or upon request of Customer.
For each Asset listed above, please indicate your acceptance of the corresponding quotation by taking any of the following actions: (a) placing your signature in the signature block immediately below the Asset indicated; (b) issuing a verbal or written purchase order, work order, or other similar order for the goods and/or services contemplated herein; or (c) giving verbal or written authorization to Konecranes to proceed with the performance of the services and/or delivery of the goods contemplated herein.

LOAD TEST REPORT

Report created: Jun 27, 2019, 2:27:42 AM

Customer and Service Information

Customer	CMI Management Inc / US Army Reserve - Butler		
Business Location	US Army Reserve Butler, Butler		
Address	360 Evans City Rd, Butler		
Agreement	U240-US Army Reserve Butler PA013-02		
Service Request	1-89441305044		
Description	PIT - June 2019 Mainman Assessment with Routine Maintenance with load test		
PO Number	9077		
Billing Type	Fixed		
Customer Contact	Bernie Koblinsky 703-738-5303 bernie.koblinsky@cmimgmt.com	Konecranes Contact	Thomas Yakich +41297759170-000-0000 tom.yakich@konecranes.com

Summary

Service Request Status:	Completed
Service Products:	Load Test
Assets Serviced:	1

0 Findings and Actions found

LOAD TEST REPORT

KONECRANES
Lifting Businesses™

Findings and Actions (1 Assets)



6925

Monorail system - 1 trolley electric wire rope hoist

Serial Number	N/A	Model	N/A
Criticality	N/A	Span	40ft
Site Location	PA013-02 - TRUCK MAINTENANCE SHOP	Lift	15ft
Capacity/SWL	5 Ton	Volt/Ph/Hz	220-3-60
		Duty Class	2m
		Environment	N/A

Service Products Load Test

Trolley

- ✓ Trolley traversing machinery
- ✓ Hoisting machinery

Electrics

Control system

- ✓ Runway

Jun 26, 2019 Richard Shaffer, Customer

Jun 26, 2019 Shawn Harrity, Technician

Component Condition

- ✓ Acceptable (No issues detected)
- ! Need Attention

Findings and Actions

Safety Risk ⚠ WARNING

Indicates an unsafe condition. Failure to remedy such condition before continued operation of the identified asset may result in personal injury, including death, or property damage.

Production Risk

Indicates an inefficient condition. Failure to remedy such condition before continued operation of the identified asset may result in inefficient asset performance or an interruption in production.

Undetermined Condition Unable to Inspect - Not in Scope

Indicates that the component condition could not be directly verified through visual inspection without further disassembly and/or the use of other inspection methods.

These advanced services are generally excluded from the scope of typical compliance and preventive maintenance inspections. Consultation Services may be added to a Service Program or offered on a stand-alone basis to assess the condition of these components.

Inspection frequency for these components should follow OEM recommendations and/or governing regulations. If these are not readily available, Konecranes recommendations may be used.

If no records are available, disassembly/inspections of these components should be carried out without delay to determine their current condition and to establish a baseline for subsequent inspections.

Undetermined Condition Not able to Complete

Indicates that the component condition could not be directly verified through visual inspection as a result of asset configuration and/or obstruction. In this case, the visual inspection was part of the service scope but it was not completed.

Improvement Opportunity

Indicates a potential opportunity to improve the safety, productivity, application or useful life of the asset.

Acceptable / Repaired Item

Component condition is verified by Konecranes service technician. No actions required. If a component or other object has been repaired within the service visit, green color code is shown as well.

Repaired Items correspond to those repairs performed by, observed by or reported to the Konecranes Technician during the delivery of the referenced Service Request.

KONECRANES® STORE
SPARE PARTS, ACCESSORIES AND SELECT
PRE-CONFIGURED LIFTING EQUIPMENT
store.konecranes.com

ONLINE
ANY TIME

YOURKONECRANES
CRANE MAINTENANCE INFORMATION
AND REMOTE MONITORING DATA
your.konecranes.com