

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Pa051-03 Date of Visit: 4-10-19

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>Dominic Stango</u> | 3. _____ |
| 2. <u>Scott Renders</u> | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. wo# 8260 , wo# 8317
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Dominic Stango Date: 4-10-19

Signed: Dominic Stango

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: CWS CHARLES L. DOYNO Date: 4/10/2019

Signed: CLD

E-Mail: CHARLES.L. DOYNO, MIL @ MAIL. MIL

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **THERMOSTATS**

SITE AND BLDG #: 84051-05MECHANIC SIGNATURE: Scott KudryDATE: 4/10/19LOCATION/RM #: mech WO# 8317 ASSET # 6242START TIME: 8FINISH TIME: 4:30pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	✓		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If EMS (Energy Management System) exists, run the manufacturers diagnostic software for the wireless system. This diagnostic shall produce a report of all functional aspects of the wireless system indicating faults that should be addressed in this maintenance.	✓		
2	Review all zone set points at the server.	✓		
3	Inspect thermostat installation; ensure mounting is correct, fastened secure and that the thermostat is not blocked by equipment generating heat or furniture blocking air circulation.	✓		
4	Remove thermostat cover and lightly blow away any accumulated dust with canned low pressure air.	✓		
5	Check time-of-day schedule to confirm consistency with facility operation. Adjust schedule as needed.	✓		
6	If applicable, replace battery as needed.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes: