

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 051 - 11

Date of Visit: 3/14/19

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>Tony Lomas</u> | 4. _____ |
| 2. <u>Jim Gerbig</u> | 5. _____ |
| 3. <u>Scott Wray</u> | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | | |
|----------------|-------|
| 1. <u>8046</u> | _____ |
| 2. _____ | _____ |
| 3. _____ | _____ |
| 4. _____ | _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Tony Lomas Date: 3/14/19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Kurt Bates Date: 3/14/19

Signed: [Signature]

E-Mail:

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P2051-12

Date of Visit: 3/14/19

Contractor Personnel on Site:

1. Tony Carraway
2. Jim Geritgen
3. Scott Wern

4. _____
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 7836
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Tony Carraway Date: 3/14/19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Kurt Bates Date: 3/14/19

Signed: [Signature]

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST LIGHTING, OUTSIDE

SITE AND BLDG #:

PA 051-11

MECHANIC

SIGNATURE:

DATE:

3/19/19

LOCATION/RM #:

0053m

WO#

8046

ASSET #

7380

START TIME:

645

FINISH TIME:

700

CHECKS ROUTED	CHECK/DESCRIPTION	TASK COMPLETE		NOTES/ACTIONS (If task complete, check box and provide explanation)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		/	
2	Schedule and coordinate work with operating personnel.	/		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.		/	
2	Inspect visual condition of wiring. Look for evidence of overheating.		/	
3	Check for proper light operation.	/		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	/		
5	Inspect light pole and mounting devices for deficiencies.	/		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

2

PC