

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P2051 - 194

Date of Visit: 3/13/19

Contractor Personnel on Site:

1. Tony Lozano
2. Jim Geertsen
3. Scott Werry

4. _____
5. _____
6. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 7496
2. 7769
3. 8013
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertsen

Date: 3-13-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSgt Velton Hanks

Date: 3-13-19

Signed: [Signature]

E-Mail:

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P. 051 -184

Date of Visit: 3/13/19

Contractor Personnel on Site:

1. Tony Lanza
2. Jim Geertgens
3. Scott Werry

4. _____
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 7533
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 3-13-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Ssgt Veltan Hanks

Date: 3-13-19

Signed: Veltan Hanks

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST LIGHTING, OUTSIDE

SITE AND BLDG #:

PA 001 - 198

MECHANIC

SIGNATURE:

DATE:

3/13/18

LOCATION/RM #:

Parker

WO#

8013

ASSET #

2888

START TIME:

700

FINISH TIME:

715

CHECK POINT	CHECK POINT DESCRIPTION	PASS/COMPLY/FAIL		NOTES/ACTIONS (If a deficiency is found, include a detailed description of the deficiency.)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		/	
2	Schedule and coordinate work with operating personnel.	/		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.		N/A	
2	Inspect visual condition of wiring. Look for evidence of overheating.	/		
3	Check for proper light operation.	/		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	/		
5	Inspect light pole and mounting devices for deficiencies.	/		
6	For any noted deficiency, take pictures and open corrective maintenance ticket.	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

4 PC