

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMMS)

FACID/Building: PA053 - 04 Date of Visit: 7-31-19

Contractor Personnel on Site:

1. Anthony Friedman
2. Too Check
- 3.
- 4.

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. PM-AV-5408A, WO: 9685
2. Asset: 6395 Camera, 6409 Monitor,
3. 6447 Vault, 6513 Motion
- 4.
- 5.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Anthony Friedman Date: 7-31-19

Signed: Atty Ed

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: *Paul W. Quisenberry* Date: *31 July 19*

Signed: 

E-Mail: Paul.M.Overbeck.Civ@gmail.com

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **CCTV CAMERA/SECURITY MONITOR**

SITE AND BLDG #: PA053-01MECHANIC
SIGNATURE: [Signature]DATE: 7-31-19LOCATION/RM #: 202 WOB# 9685 ASSET# 6395
6409START TIME: 9:55 AMFINISH TIME: 10:55 AM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE, NO CHECKPOINT DESCRIPTION REQUIRED)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	For the system's camera and housing, verify the following: - Camera/lens focus is adjusted properly. - Camera field of view is adjusted to customer's requirements. - Camera lens is dust free. - Interior of camera enclosure is clean and dry. - Check operation of pan tilt and zoom focus. Use controller in control room to check all these operations.	✓		
2	For the system's wiring and cables, verify the following: - Check wiring and cable harnesses for wear and fray. - Check to make sure cable is dressed properly. - Check connectors and cable entry points for loose wiring. - Check that the coaxial cable is transmitting an adequate video signal to control room. Signal should be free of distortion, tearing, hum-bars, EMI, and rolling. - Make sure all coaxial connectors are insulated from conduit and pull boxes.	✓		

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ACTIONS are tasks completed to the satisfaction of the customer?
		YES	NO	
3	For the system's control equipment, verify the following: - Monitors are free from picture burn-in and distortion. - Monitors have proper contrast and brightness. - Check that all control equipment is operational. This means that switchers allow proper sequencing, multiplexers are properly encoding and decoding, and matrix switcher keyboards are fully operational. - Clean all monitor screens, control panels, and keyboards with a diluted cleaning solution. - Check all coaxial connectors on the back panels for loose connections. - Check all power connections to ensure AC plugs are not loose.	✓		Recommend Replacing Monitor in Rm 202. Monitor has picture burn-in

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by General Maintenance Worker

Additional Notes:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **SECURITY SYSTEM (ARMS ROOM ONLY)**

SITE AND BLDG #: PA053-01MECHANIC SIGNATURE: [Signature]DATE: 7-31-19LOCATION/RM #: Rm 111 WO# 9685 ASSET # 6513START TIME: 9:55 AMFINISH TIME: 10:55 AM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (If task complete but not checked, include explanation)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Review manufacturer's instructions. SEE End User Handbook (Separate Attachment) for all DSC Panels	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Test the control panels for communications to the monitoring center, sirens, tamper, cameras, and strobe lights. (SEE End User Handbook for testing procedures). Replace any faulty sensor, verify with Central Monitoring Station that it is fully functional.	✓		1 Panel, 1 Contact, 3 PIR's, 1 keypad, 2 sirens
2	Inspect and test the operation of all detection devices	✓		
3	Check power supplies	✓		
4	Verify that no compromise to devices has occurred (compromise of devices could be from building alterations, partitions, furniture or other obstacles)	✓		
5	Load test batteries and if needed recommend for replacement.	✓		Batteries 3-2012 Recommend Replacement.

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

1. A qualified alarm technician is a requirement. A minimum of 5 years experience with Intrusion Detection Systems is required.
2. Prior Coordination with the facility must occur prior to scheduled work. (See suggested coordination questions below)
3. Access to Arms room is accompanied. Someone with unaccompanied access MUST be present at all times during scheduled work.
4. All cages with motion sensors should be open. Multiple unit coordination may be necessary.
5. In the event that all sensors could not be tested due to accessibility every attempt will be made to test the sensor and if unsuccessful must be noted.
6. Ensure facility has access to Maintenance Key.

Additional Notes: