

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA053-02 Date of Visit: 8/14/19

Contractor Personnel on Site:

- | | |
|-------------------|----------|
| 1. <u>Scott K</u> | 3. _____ |
| 2. <u>Dom S</u> | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 10246 FILTER
2. 10458 WATER HEATER
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: SCOTT KENDERS Date: 8/14/19

Signed: Scott Kenders

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: AL Mysinski Date: 8/14/19

Signed: Al Mysinski

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **DOMESTIC HOT WATER HEATER - ELECTRIC**

SITE AND BLDG #: PA053-02MECHANIC SIGNATURE: SKDATE: 8/16/19LOCATION/RM #: Bay 1 WO# 10246 ASSET # 3412START TIME: 11 25FINISH TIME: 11 35

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO. PROVIDE EXPLANATION)
		YES	NO	
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Attach drain hose. Drain several gallons from tank to remove sediment.	✓		
2	Manually check operation of safety valve. Check for corrosion around valve. Verify the safety valve inspection tag is in place. Ensure that no personnel are in area of relief piping discharge.	✓		
3	Check all connections - electric and water. Tighten as necessary. Ensure power is disconnected to electric heaters prior to checking connections.	✓		
4	Check operation/ setting of aquastat. Check hot water temperature with dial thermometer, set aquastat at minimum value required for all uses.	✓		
5	Check amperage draw of upper and lower elements and compare to name plate data.	✓		
6	Clean element contacts, and check for proper closing under load.	✓		
7	Clean pump, controls, switches, and starters. Check condition of pump seal or packing, and replace as required.	✓		
8	If applicable, Remove and inspect Anode, replace if necessary	✓		
9	Clean up work area and remove trash.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: