

ATTACHMENT J-0200000-05
FORMS

CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Prost

Date of Visit: 5/31/19

Contractor Personnel on Site:

1. Tony Gressens
2. Jim Gressens
3. Scott Berry

4. _____
5. _____
6. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 8509 8666
2. 8638 8742
3. 8718
4. 8547

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Tim Gressens

Date: 5-31-19


Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: TIMOTHY S PETERS

Date: 31 MAY 19

Signed: 

E-Mail:

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

Facility/Building: Pr 685 Date of Visit: 5/2/18

Contractor Personnel on Site:

1. Car Datzel 4.

2. _____ 5. _____

3. _____ 6. _____

Work Performed:

Other Recurring Services

1. 8568

2. _____

3. _____

4. _____


CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: S. Geerfag Date: 5-31-19
Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:


Print Name/Rank: TIMOTHY S PETERS Date: 31 MAY 19
Signed: 
E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
DOMESTIC HOT WATER HEATER - GAS

SITE AND BLDG #: PH 055 - 02

LOCATION/RM #: Mech WO# 8666

ASSET # 6932

MECHANIC
SIGNATURE:

DATE:

5/31/18

START TIME: 1100

FINISH TIME:

1730

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	/		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal	/		
3	Use caution when working with natural gas fired equipment. Be aware of any smells (rotten egg) that could be a natural gas leak.	/		
4	Do not allow any open flames around equipment.	/		
1	Attach drain hose. Drain several gallons from tank to remove	/		
2	Manually check operation of safety valve. Check for corrosion around valve. Verify the safety valve inspection tag is in place. Ensure that no personnel are in area of relief piping discharge.	/		
3	Check all connections - electric, gas and water. Tighten as necessary.	/		
4	Check operation and setting of aquastat. Check hot water temperature with dial thermometer, and set aquastat at			NA
5	Drain storage and expansion tanks, and flush to remove sediment, scale, and solid at bottom of tank.			NA
6	Clean sight glasses on tanks.			NA
7	Clean strainer, check condition of traps. Report and repair leaks.			
8	Clean pump, controls, switches, and starters. Check operation of pump and condition of pump seal or packing, and replace as required.			NA
9	If applicable, Remove and inspect Anode, replace if necessary			
10	Clean up work area and remove trash.			

9 If applicable, Remove and inspect Anode, replace if necessary
10 Clean up work area and remove trash.

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.
To be performed by: General Maintenance Worker
Additional Notes:

