

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P2087

Date of Visit: 9/10/19

Contractor Personnel on Site:

1. Tony Lazarus

2. Jim Geertman

3. Scott Werry

4. _____

5. _____

6. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 10781

2. 10826

3. 10915

4. 10854

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: J. Geertman

Date: 9-10-19

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: JAMES T. WOLFF GS9

Date: 10 SEP 19

Signed: _____

E-Mail: james.t.wolff.civ@mail.mil

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P 087

Date of Visit: 9/10/19

Contractor Personnel on Site:

1. Tony Lizaras
2. Jim Gertsey
3. Scott Werry

4. _____
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 10736
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Tony Lizaras

Date: 9/10/19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: JAMES T. WOLFF 659

Date: 10 SE 19

Signed: [Signature]

E-Mail: james.t.wolff.cwa@mail.mil


PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST LIGHTING, OUTSIDE

SITE AND BLDG #:

Pr 087 - 01

MECHANIC

SIGNATURE:



DATE:

2/10/11

LOCATION/RM #:

MEP

WO#

10730

ASSET #

7439

START TIME:

0630

FINISH TIME:

0635

CHECKED BY		DATE		TIME	
NAME		DATE		TIME	
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.				
2	Schedule and coordinate work with operating personnel.				
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.				
4	Open and tag switch.				
5	Inspect visual condition of wiring. Look for evidence of overheating.				
6	Check for proper light operation.				
7	Test operation of automatic switches/ time clock/ photocells if applicable.				
8	Inspect light pole and mounting devices for deficiencies.				
9	For any noted deficiency, takes pictures and open corrective maintenance ticket.				

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

2 PC