

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY030 Date of Visit: 7/25/2024

Contractor Personnel on Site:

- | | |
|------------------------|----------|
| 1. <u>Keith Debolt</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 98096 WO# 15822

Description of Repairs

7/25/2024 Checked operation of the chiller. Compressor a on circuit one the breaker was tripped for the compressor. I reset the breaker and tested the operation of the compressor. The compressor is bad. I unwired the compressor and reset the breaker. Checked operation of circuit two. The fan cycling switch has been jumped out and is bad. There doesn't seem to be much of a load on the system at all. If you try to run more than one compressor at a time, the water temp drops too fast. Checked operation of the W 700 controller. Chiller temp is set at 50°. Do not advise lowering it any lower than that. I suspect that the evaporator is dirty and we are not getting good heat transfer. Also, I was not able to check the flow through the evaporator as there is no pressure gauges installed in the system. The chiller has three good operating compressors at this time.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Julie Pape Date: 9/9/2024

Signed: Julie Pape

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: John E. Granata AFOS Date: 09/09/2024

Signed: John F. Granata

E-Mail: john.f.granata.ctr@army.mil

POSTLER & JAECKLE

PLUMBING · HEATING · AIR CONDITIONING
REFRIGERATION · SHEET METAL

24 HR EMERGENCY		1-800-724-4252
NEW YORK OFFICES		
ROCHESTER	MAIN	585-546-7450
	SERVICE	585-423-6214
ALBANY	SERVICE	518-459-0910
BINGHAMTON	SERVICE	607-757-0100
SOUTHERN TIER	SERVICE	607-739-8303
SYRACUSE	SERVICE	315-455-5587
NEW JERSEY & PENNSYLVANIA	SERVICE	570-883-9563

Date 7/25/2024
Job No. 69444
Cost Code 000001225
Work Order No. 223907311
Ticket No. 20240711120608
Customer P.O. WO 15822

Customer US ARMY CORPS OF ENGINEERS - HORSEHEADS (86823)
Address 3126 LAKE ROAD, HORSEHEADS NY 14845
Contact JOHN GRANATA/JODI (585-944-9099)
Description Q-TROUBLESHOOT CHILLER, CSS98096

EQUIPMENT

Manufacturer	Model	Serial No.	Location	No.	Desc.	Parts Spec.
Trane	RAUCC40GPK03DFT	J95A80097				

WORK PERFORMED

Date Description

7/25/2024 Checked operation of the chiller. Compressor a on circuit one the breaker was tripped for the compressor. I reset the breaker and tested the operation of the compressor. The compressor is bad. I unwired the compressor and reset the breaker. Checked operation of circuit two. The fan cycling switch has been jumped out and is bad. There doesn't seem to be much of a load on the system at all. If you try to run more than one compressor at a time, the water temp drops too fast. Checked operation of the W 700 controller. Chiller temp is set at 50°. Do not advise lowering it any lower than that. I suspect that the evaporator is dirty and we are not getting good heat transfer. Also, I was not able to check the flow through the evaporator as there is no pressure gauges installed in the system. The chiller has three good operating compressors at this time.

MATERIAL

Category PO No. Description

LABOR

Date	Technician Name	Tech Id	ST	OT	DT	Shift	Remark
7/25/2024	Keith Debolt	91418	4.00				
Total			4.00				

TOOL RENTAL

Tool Description Week Ending M T W T F S S

SUBCONTRACTOR

RECOMMENDATION

Job Status JOB STATUS COMPLETE
Accepted By Jodi
Tel
Email jodi.l.philipenko.civ@mail.mil
Comments

Note: tools and materials may not reflect those listed on the final invoice.

Signature

Date