

**CERTIFICATION OF WORK  
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: \_\_\_\_\_

Contractor Personnel on Site:

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Service Call Number**

FEMS# \_\_\_\_\_ WO# \_\_\_\_\_

**Description of Repairs**

---

---

---

---

-----

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: \_\_\_\_\_

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: John F. Granata

E-Mail: \_\_\_\_\_

# POSTLER & JAECKLE

PLUMBING · HEATING · AIR CONDITIONING  
REFRIGERATION · SHEET METAL

<b>24 HR EMERGENCY</b>		<b>1-800-724-4252</b>
<b>NEW YORK OFFICES</b>		
ROCHESTER	MAIN	585-546-7450
	SERVICE	585-423-6214
ALBANY	SERVICE	518-459-0910
BINGHAMTON	SERVICE	607-757-0100
SOUTHERN TIER	SERVICE	607-739-8303
SYRACUSE	SERVICE	315-455-5587
<b>NEW JERSEY &amp; PENNSYLVANIA</b>		SERVICE 570-883-9563

**Date** 3/31/2025  
**Job No.** 69445  
**Cost Code** 000000622  
**Work Order No.** 223909197  
**Ticket No.** 20250326125718  
**Customer P.O.** NY052 2897035

**Customer** US ARMY CORPS OF ENGINEERS - PENN YAN (70039)  
**Address** 198 CORNWELL STREET, PENN YAN NY 14527  
**Contact** JOHN GRANATA (585-944-9099)  
**Description** Q ASSESS BOILERS 1&2 FOR REPAIR PO NY052 2897035 WO 17042 NTE \$578.00

## EQUIPMENT

Manufacturer	Model	Serial No.	Location	No.	Desc.	Parts Spec.
Trane	T-6	K4B257166	Ceiling of back office			
Lochinvar	Ftx600n	1846112582922			B1	
Lochinvar	Ftx600n	1846112582919			B2	

## WORK PERFORMED

**Date Description**

3/26/2025 Looked at boiler issues that were brought up on the inspectors report. I tested the emergency shut off switches and they both shut the boilers off. I also looked into the high gas pressure switch that was listed in the report. These are factory installed items that are part of the boiler. There is a low water cut off. That's external to the boilers that is no longer wired up. Also boiler zone three pump has a bad bearing assembly. I added oil to the bearing assembly and got it to quiet down some.

## MATERIAL

Category	PO No.	Description
Consumable		oil,

## LABOR

Date	Technician Name	Tech Id	ST	OT	DT	Shift	Remark
3/26/2025	Keith Debolt	91418	3.00				
<b>Total</b>			<b>3.00</b>				

## TOOL RENTAL

Tool Description	Week Ending	M	T	W	T	F	S	S
------------------	-------------	---	---	---	---	---	---	---

## SUBCONTRACTOR

## RECOMMENDATION

**Job Status** JOB STATUS COMPLETE  
**Accepted By** John  
**Tel**  
**Email**  
**Comments**

Note: tools and materials may not reflect those listed on the final invoice.

Signature

Date

