

Additional Funding Request

VA099	CSS# 25807 WO# 12468 Asset# NA			
Description of Repairs	Remove and install the new heat actuator and valve. Start, Test and ensure proper operation of the system.			
Diagnosis: Initial Work Order	VA # 2-09 for room 214 is failed in the heat position causing room temp to be 80F +			
Diagnostic Fee	\$ 420 Labor \$120/hr x 3.5			
Additional Labor Cost to Perform Repairs	\$ 960 Labor \$120/hr x 8			
Additional Cost	\$ 277.95			
	Parts detailed in quote	1	\$277.95	\$277.95
Total Cost of Repair	\$ 1,657.95			



P.O. Box 119 • Altavista, VA 24517 • 24 Hour Service: 800.789.7199 • Fax: 888.722.2712 • MooresElectric.com

Proposal

August 27, 2020

Quotes are valid for 30 days.

USARC - VA # 099
1117 Harmony Lane
Bedford, VA 24523
Email

tina.lee@tideh2o.net

Contact Name Tina Lee & Adam Colopy
Telephone 0.00
Cell Phone 614-623-9569
Fax Number 0.00

DESCRIPTION OF EQUIPMENT:

ROOM #214 VAV BOX HEAT ACTUATOR
TRANE MODEL X13611060020,
S/N VC6934

DESCRIPTION OF PROBLEM:

While onsite, our technician Tyler Tharpe found the the heat acuator on the VAV box for room #214 stuck and in need of replacement. Recommend replacing the heat actuator and valve to ensure proper operation of the system.

DESCRIPTION OF REPAIRS:

Remove and install the new heat actuator and valve. Start, test, and ensure proper operation of the system.

MATERIAL, EQUIP OR PARTS

	Quantity	Sell price
Actuator	1.00	\$ 100.22
Valve	1.00	\$ 104.72
Shipping	1.00	\$ 18.00
Truck Fee	1.00	\$ 55.00
Material Total		\$ 277.95

LABOR ITEMIZED

		Labor
Labor - Incurred	3.5	\$ 120.00 \$ 420.00
Labor - One Man	8	\$ 120.00 \$ 960.00
Labor Total		\$ 1,380.00

Thank you for your business. If you have any questions or concerns, please feel free to contact us via telephone or quotes@mooreselectric.com

Materials \$ 277.95
Labor \$ 1,380.00
TOTAL \$ 1,657.95

*This does include
original call cost.*

Robert Lowery, Changeout Estimator 434-309-2591
Ian Harris, Estimator 434-309-2497
James Davis, Estimator 434-309-2568
Marvin Slaughter, Estimator 434-369-3514
Jared Underwood, Estimator 434-306-2446

Approved by: _____

Standard Terms and Conditions

Payments past 30 days are subject to 1.5% monthly service charge on unpaid balance. Additional charges for payments made through credit cards may apply. Late payments sent to collections or legal process the purchaser agrees to pay all costs, expenses, and reasonable attorney fees.



Trane U.S. Inc.
LYNCHBURG PARTS SUPPLY
115 BRADLEY DRIVE
LYNCHBURG, VA 24501
USA
PH: 434-528-6364
Lynchburg@tranesupply.com

QUOTATION

Order Number	
13124310	
Order Date	Page
8/21/2020 12:59:57	1 of 2

Quote Expires On 11/19/2020

Prepared For:

MOORES ELECTRIC & MECH CONSTR INC
PO BOX 119
ALTAVISTA, VA 24517
USA

Ship To:

MOORES ELECTRIC & MECH CONSTR INC
115 BRADLEY DRIVE
LYNCHBURG, VA 24501
USA

4343694374

Requested By: Mr. JAMES DAVIS,

P21 ID: 1026760

Internal Account: 2000385

Payment Terms: N30

Customer No: 94020

National Account ID:

PO Number	Ship Route	Quoted By:
USARCVA099		Brandon Shaw

Unit Info: Make / Model / Serial

X13611060020

Quantities					Item ID	Pricing	Unit	Extended
Ordered	Allocated	Remaining	UOM	Disp.	Item Description	UOM	Price	Price
			Unit Size	Weight		Unit Size	Store Pickup	HazMat

Pickup Location-LYNCHBURG PARTS SUPPLY, 115 BRADLEY DRIVE, , LYNCHBURG, VA, 24501

1	0	1	EA		VC6934ZZ11	EA	83.52	83.52
		1.0	0.90		ACTUATOR; VC VALVE, SERIES 60 FLOATING	1.0	Y	N
					C			
					ONTROL			

Pickup Location-LYNCHBURG PARTS SUPPLY, 115 BRADLEY DRIVE, , LYNCHBURG, VA, 24501

1	0	1	EA		VCZNB7400	EA	87.27	87.27
		Non-Returnable	1.0	0.50	VALVE; BODY, 3-WAY MODULATING, 1/2	1.0	Y	N
					NPTI,			
					2.7 CV			

Pickup Location-LYNCHBURG PARTS SUPPLY, 115 BRADLEY DRIVE, , LYNCHBURG, VA, 24501

1	0	1	EA		FREIGHT	EA	18.00	18.00
		Non-Returnable	1.0	0.00	FREIGHT & HANDLING	1.0	Y	N



Trane U.S. Inc.
LYNCHBURG PARTS SUPPLY
115 BRADLEY DRIVE
LYNCHBURG, VA 24501
USA
PH: 434-528-6364
Lynchburg@tranesupply.com

QUOTATION

Order Number	
13124310	
Order Date	Page
8/21/2020 12:59:57	2 of 2

Quote Expires On 11/19/2020

Total Lines: 3

<i>SUB-TOTAL</i>	188.79
<i>VIRGINIA TAX</i>	7.34
<i>LYNCHBURG (IND CITY) TAX</i>	0.00
<i>LYNCHBURG TAX</i>	1.71
<i>QUOTE TOTAL</i>	197.84

U.S. Dollars

This is a quote, not an invoice. Prices quoted are valid for 30 days from the day of the quote unless otherwise indicated. Tax is an estimate and is subject to changes in shipping address and applicable tax rates. Shipping and Handling charges will be applied if necessary at the time of the order. Quoted items are subject to availability and are not guaranteed to be in stock. Returned parts may be subject to restocking fees and Special Order parts may not be returnable.

All purchases are subject to Trane Parts and Supplies terms of sale, www.trane.com/PartsTermsOfSale



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Manassas, VA
Lynchburg, VA • Richmond, VA • Raleigh, NC • Charlotte, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
Customer: TIDEWATER, INC Address: 6625 SELNICK DRIVE ELKRIDGE MD 21075 Phone: 614-623-9569	Customer: USARC VA099 BEDFORD Address: 1117 HARMONY LANE BEDFORD VA 24523 Phone: 614-623-9569
Service Call #: COM0137956	Call Type: COM-HVAC

Service Requested
WO: CSS 25807 WO 12468 2-09 for room 214 is failed in the heat position causing room temp to be 80F + We will also need a "BEFORE" picture provided with your quote. CALL POC Sgt Anderson said he will be there 9-9:30 His office number is 910-598-7046 ***CERTIFICATE OF WORK ATTACHED*** *** WHILE TECH IS ON SITE HE MUST FILL OUT THE ATTACHED PAPERWORK ***

Problems					
Description	Tech	Equip. Desc and Model	Manufacturer	Equip. Serial	Asset ID
UNIT NOT HOLDING TEMP	TYLER THARP	Electric	PLUMBING OR ELECTRICAL EQUIPMENT		

Tech Notes
Tech: TYLER THARPE, Date: 8/20/20 - ARRIVED ON SITE AND CALLED SGT. ANDERSON. WENT TO ROOM 214 AND FOUND THAT THERMOSTAT WAS READING 77*. WENT TO THE MECHANICAL ROOM WHERE I GAINED ACCESS TO THE TRANE CONTROLS. WENT THROUGH CONTROLS AND FOUND THAT THE SAT WAS 82.4*. WENT THROUGH CONTROLLER AND MADE SURE THAT THE VAV WAS SETUP CORRECTLY AND NOTHING HAD BEEN CHANGED. WENT TO THE VAV BOX WHERE I FOUND THAT THE ACTUATOR FOR THE HEAT WAS STUCK OPEN HALF WAY. TESTED VOLTAGE AND UNIT WAS NOT CLOSING OR OPENING WHEN POWER BEING APPLIED. THE ACTUATOR NEEDS TO BE REPLACED AS IT IS FAULTY. I HAVE DISCONNECTED IT FOR NOW AS THEY DO NOT NEED HEAT BUT WILL NEED IT FOR WINTER.

Labor			
Date	Technician	Description	Hours
8/20/2020	TYLER THARPE	REGULAR HEAVY COMMERCIAL LABOR	3.50

Materials			
Date	Part Number	Description	Quantity
No records found			

Signed By	Signature	Date