

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA099 Date of Visit: 7/15/22

Contractor Personnel on Site:

- | | |
|------------------------------|----------|
| 1. <u>Moore's Mechanical</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 284 WO# 17330

Description of Repairs

Picked up material and drove to site, checked in with staff onsite before shutting down hydronic boiler and installing safety valve on the outlet side of boiler piping. After install I returned water and purged lines of air to complete job and plugged off the old location of the safety valve

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: _____

E-Mail: _____



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Manassas, VA
Lynchburg, VA • Richmond, VA • Raleigh, NC • Charlotte, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
Customer: TIDEWATER, INC Address: 6625 SELNICK DRIVE ELKRIDGE MD 21075 Phone: 614-623-9569	Customer: USARC VA099 BEDFORD Address: 1117 HARMONY LANE BEDFORD VA 24523 Phone: 410-688-0142
Service Call #: COM0178695	Call Type: COM-PLMB

Service Requested
CSS 284 WO 17330- HBW2: Remove inlet safety, plug pipe, and Install same Safety valve on discharge side of boiler, Safety Valve installed vertical and piping to floor must be able to be removed for Annual inspections
WO# 17329 & 17330 Make sure regarding the boilers with the existing safety on the inlet . The inlet BOILER safety can be removed and plugged, and safety moved to the outlet side of the boiler before the isolation valve. AND must be installed vertical . Also, safety piping needs to be able to remove piping for annual inspection - and the safety discharge needs to be piped to a safe location as to prevent harm to personnel in the event of it lifting.
5/6 NH - ESTIMATOR TO GET QUOTE OUT
5.9 CH QUOTE SUBMITTED
5/10 NH - HOLDING FOR QUOTE APPROVAL
5/15 NH - HOLDING FOR QUOTE APPROVAL.
7/1SC- WANT BE ABLE TO HAVE TECH OUT UNTIL THE WEEK OF 7/11
5/25 SC- HOLDING FOR QUOTE APPROVAL
6/1 SC- HOLDING FOR QUOTE APPROVAL
6/7SC- FOLLOWED UP WITH CH FOR QUOTE APPROVAL
6/13SC- QUOTE APPROVED 1,426.00 8 HOURS Moore's is proposing to relocate the safety valve on the outlet side of the boiler and the discharge piping to be installed to the new location. Once those changes have been made, the technician will plug the old location. After repairs are made, he will ensure that everything is working properly.

Problems					
Description	Tech	Equip. Desc and Model	Manufacturer	Equip. Serial	Asset ID
PLUMBING CALL	CHRISSAUND				

Tech Notes
Tech: MARK YOUNGER, Date: 5/6/22 2:54 PM - Met with Don and checked on scope of work. Will have to work up quote.
Tech: CHRISTOPHER SAUNDERS, Date: 7/15/22 2:26 PM - Picked up material and drove to site, checked in with staff onsite before shutting down hydronic boiler and installing safety valve on the outlet side of boiler piping. After install I returned water and purged lines of air to complete job and plugged off the old location of the safety valve

Labor			
Date	Technician	Description	Hours
5/6/2022	MARK YOUNGER	COMMERCIAL TRAVEL TIME	0.50
5/6/2022	MARK YOUNGER	REGULAR PLUMBING LABOR	2.00
7/15/2022	CHRISTOPHER SAUNDERS	REGULAR PLUMBING LABOR	8.00

Materials			
Date	Part Number	Description	Quantity
5/9/2022	CMISCX-QUOTED GS AMOUNT	QUOTED AMOUNT SUBMITTED FOR THIS GENERAL SERVICE JOB	10.500
5/9/2022	CMISCX-TRUCK CHARGE	TRUCK CHARGE	1.000
5/9/2022	CMISCX-TRIP CHARGE	TRIP CHARGE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/4X4 1/2 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/2X3 1/2 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	2X1 1/4X1 BLK 150# TEE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	2 1/2X3/4 BLK 150# TEE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/2X3 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/2X4 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/2X4 1/2 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/2X5 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/2X5 1/2 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/4X2 BKL STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/2X2 1/2 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/4X3 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/4X3 1/2 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	3/4X6 BLK STL NIPPLE	2.000
7/12/2022	CMISCX-NON-STOCK ITEM	2X2 1/2 BLK STL NIPPLE	2.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/4X4 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	1 1/4X5 BLK STL NIPPLE	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	3/4X2 BKL STL NIPPLE	2.000
7/12/2022	CMISCX-NON-STOCK ITEM	1X3/4 BLK MI BUSHING	1.000
7/12/2022	CMISCX-NON-STOCK ITEM	3/4 BLK 150# 90 ELL	6.000
7/12/2022	CMISCX-NON-STOCK ITEM	3/4 BLK MI SLD PLUG	2.000
7/12/2022	CMISCX-NON-STOCK ITEM	3/4 BLK T&C A53A S40 PIPE	21.000
7/12/2022	TAX-S	Sales Tax for Service	1.000
7/15/2022	CMISCX-NON-STOCK ITEM	Items for PO 295390	1.000

Signed By	Chris Saunders	Signature		Date	7/22/2022
-----------	----------------	-----------	---	------	-----------



WATER RECIRCULATION



WATER RECIRCULATION



HOT WATER RETURN

WATER SUPPLY

BOTLER
ENABLE



Lochinvar

PHWP-2
Ball & Gossett
ITT Industries

HOT WATER

13 18.36 EXT