

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD019

Date of Visit: 10/8/2020

Contractor Personnel on Site:

1. Brian Davis

4. _____

2. _____

5. _____

3. _____

6. _____

Service Calls – Service Call Number and Description

1. Run balers - found bad Fan Switch AND

2. Flame switch on boiler #1

3. _____

WO# _____ CSS# _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Brian Davis

Date: 10/8/2020

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: William Shatter SAC Date: 8 OCT 20

Signed: [Signature]

E-Mail: William.M.Shatter2.mil@mail.mil







This Boiler is a Direct Vent boiler for
Installations on Non-Combustible Floors Only

Fulton Gas Fired Pulse Combustion Boiler

Type of Gas: ☒ Natural ☐ Propane

Boiler Model No.

Boiler National Board No.

Year

Min. BTU Input/Hr.

Min. BTU Output/Hr.

Max. BTU Input/Hr.

Max. BTU Output/Hr.

Design Pressure

PSI

Pounds/Hr.

Minimum Relief Valve Capacity:

Inches W.C.

Manifold Gas Pressure:

Maximum Gas Supply Pressure: 14 Inches W.C.

Minimum Permissible Gas Supply Pressure for Purpose of

Input Adjustment: ☒ 7 Inches W.C. ☐ 11 Inches W.C.

Electrical Ratings: 120 V/60 Hz/Less than 12 Amps

☒ Low Pressure Steam and Hot Water Boiler

ANSI Z21.13

CSA 4.9

☐ High Pressure Steam Boiler

AGA Requirements 3-89

Wall Thickness Through Which Vent System May
Be Installed: 3 1/4 Inches Min. / 20 Inches Max.

Min. Clearance to Combustibles:

1 inch (Sides) / 24 Inches (Front & Rear)

