

Tidewater, INC
DE-001
344 North New Street
Dover DE 19904
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop			
Conductivity (as mmhos)	370 3500 max			
pH	8.0 8 - 10.5			
Molybdate (ppm as Mo)	20 50 min			

Opening Comment

Performed bi-annual scheduled service visit.

Service performed by Abe Patz.

Hot Water LoopOnline 

Corrosion inhibitor residual is slightly low, treatment was lost from previous charge. Will add more treatment when hot water loop begins to circulate again.