

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE007 Date of Visit: 03/25/22

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | | |
|----------|-------|
| 1. _____ | _____ |
| 2. _____ | _____ |
| 3. _____ | _____ |
| 4. _____ | _____ |
| 5. _____ | _____ |

73

45

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Johnny W Brown Date: 03/25/22

Signed: Johnny W Brown

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: J Lamontagne Date: 03/25/22

Signed: J Lamontagne

E-Mail:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
DDC CONTROLLER

SITE AND BLDG #: DE007 B-1

MECHANIC
SIGNATURE:

DATE:

03/09/22

LOCATION/RM #: WO# 16683 ASSET # 1766-1770 START TIME: 0900 FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Obtain username and password for login. If not available, contact appropriate company manager to obtain access.	✓		
2	Login into system, check for any alarms currently on system. Make necessary repairs to correct alarms back to normal state.	✓		
3	Check physical condition of the device. Shut off power to the unit. Vacuum any remaining dust. Turn power back on to the unit.	✓		
4	Check all fuses for evidence of heating or weakening.	✓		
5	Check system for alarms	✓		
6	Check all plug connections in the panel to ensure the plugs are fully seated.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
DUCTLESS MINI SPLIT

SITE AND BLDG #: DE007 B-1

MECHANIC
SIGNATURE:

DATE: 03/09/22

LOCATION/RM #: **WO# 16683 ASSET # 1762-1765** START TIME: **0900** FINISH TIME: **1630**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check fan blades for dust buildup and clean if necessary.	✓		
2	Check all electrical connections	✓		
3	Check that the fan runs properly in all speeds as applicable.	✓		
4	Check dampers and rotating auto diffusers for dirt accumulations, clean as necessary.	✓		
5	Check filter door for proper gasketing and air leaks. Correct as needed.	✓		
6	Change or Clean filter as needed. Filters get checked quarterly.	✓		
7	Ensure condensate pump is working properly and that the drain lines are clear.	✓		
8	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: