

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE007 Date of Visit: 03/25/22

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

73

45

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Johnny W Brown Date: 03/25/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Lamontagne Date: 03/25/22

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

OUTDOOR CONDENSING UNIT

SITE AND BLDG #: DE007 B-4

MECHANIC
SIGNATURE: 

DATE: 03/25/22

0Y4-077 - 081

LOCATION/RM #: WO# 16745 ASSET #

START TIME: 0900

FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule outage of unit with personnel in area the unit serves.	✓		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
3	If disposal of the equipment is required, follow regulations concerning removal of refrigerants and disposal of the unit.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Remove debris from air screen and clean underneath unit.	✓		
2	Wash coil with coil cleaning solution - Rinse Thoroughly	✓		
3	Straighten fin tubes with fin comb, as needed.	✓		
4	Check electrical connections for tightness.	✓		
5	Check mounting base for tightness.	✓		
6	Inspect fans for bent blades, unbalance, excessive noise and vibrations.	✓		
7	Inspect all piping for leaks and tighten loose connections.	✓		
8	Check wires at condenser electrical fused safety switches for tightness and burned insulation. Repair as necessary.	✓		
9	Check supply air temperature to ensure unit is operating properly. If possible record room temperature.and Humidity	✓		Room temp _____ Room Humidity _____%
10	Inspect unit for overall condition and recommend for replacement or other needed repairs.	✓		
11	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes: