


PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

DOMESTIC HOT WATER HEATER - GAS

SITE AND BLDG #: **NY126 BLDG1**
mechanical room
 LOCATION/RM #: **WO# 13575 ASSET # 6993,**
7037

MECHANIC SIGNATURE: _____ DATE: **8/11/23**
 START TIME: **10:30am** FINISH TIME: **11am**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)	
		YES	NO		
SPECIAL INSTRUCTIONS					
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓			
2	Use caution when working with natural gas fired equipment. Be aware of any smells (rotten egg) that could be a natural gas leak.	✓			
3	Do not allow any open flames around equipment.	✓			
TO BE PERFORMED AT EACH INSPECT					
1	Attach drain hose. Drain several gallons from tank to remove sediment.	✓			
2	Manually check operation of safety valve. Check for corrosion around valve. Verify the safety valve inspection tag is in place. Ensure that no personnel are in area of relief piping discharge.	✓			
3	Check all connections - electric, gas and water. Tighten as necessary.	✓			
4	Check operation and setting of aquastat. Check hot water temperature with dial thermometer, and set aquastat at minimum value required for all uses.	✓			
5	Clean water heater exterior.	✓			
6	Clean pump, controls, switches, and starters. Check operation of pump and condition of pump seal or packing, and replace as required.	✓			
7	Soap test for gas leaks, if leaks are found notify facility manager and AFOS immediately.	✓			
8	Clean up work area and remove trash.	✓			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

The 19 gallon capacity water heater has been taken out of service, and a new 96 gallon water heater has been installed in its place.