

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY039 Date of Visit: 2/15/22

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S ,15959 , 16007 , 16008 , 16175-16178 , 16236 ,
2. 16240 , 16259 , 16269 , 16270 , 15926 , 16179-16182
3. ASSET#'S ,9902 , 9932 , 9935 , 9898 , 9929 , 9933 ,
4. 9934 , 9930 , 9940 , 9941 , 9946 , 9947 , 190917-, 269 ,
5. 250 , 251 , 263 , 268 , 243 , 244 , 271 , 273 ,

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 2/15/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:


Print Name/Rank: SGT STORMS Date: 2/15/22

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
DOOR KEYPAD / CARD READER

SITE AND BLDG #: NY039 BLDG1

MECHANIC
SIGNATURE: 

DATE: 2/15/22

LOCATION/RM #: REAR ENTRANCE WO# 16270 ASSET # 190917-271

START TIME: 1:15pm

FINISH TIME: 1:30pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	☒	☐	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If applicable, test the controls for communications to the monitoring center. Inspect key pad for sticking keys and LED lights proper operation .	☒	☐	no sticking Keys lights function properly
2	Check power supplies.Clean keys and pad with a quick dry electrical cleaner .Wipe unit down	☒	☐	power supplies are good keypad clean
3	Inspect and test the operation of device.-Observe unit in use by customer	☒	☐	keypads function properly
4	Ensure proper protection of all visible wiring and conduits	☒	☐	no visible wiring or conduit
5	Verify that no compromise to devices has occurred (compromise of devices could be from building alterations, partitions, furniture or other obstacles) Any deficiencies found open a CM work order in Maximo and quote will be provided for CM repairs .Notate in note Column	☒	☐	no compromise or deficiencies found

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

there's only one keypad on this building