

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 011 Date of Visit: 2/7/19

Contractor Personnel on Site:

- | | |
|------------------------|----------|
| 1. <u>Tony Green</u> | 4. _____ |
| 2. <u>Jim Geertsen</u> | 5. _____ |
| 3. <u>Scott Berry</u> | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | | |
|----------------|-------|
| 1. <u>7392</u> | _____ |
| 2. <u>7420</u> | _____ |
| 3. _____ | _____ |
| 4. _____ | _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertsen Date: 2-7-19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Luther Robert / SGT Date: 7 FEB 19

Signed: 

E-Mail: _____

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: 12011 -01

Date of Visit: 2/7/19

Contractor Personnel on Site:

1. Tony Lazzaro
2. Jim Geertgens
3. Scott Werry

4. _____
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 7335
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 2-7-19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Luther, Robert /SGT

Date: 7 FEB 19

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
LIGHTING, OUTSIDE

SITE AND BLDG #:

P 011-01

MECHANIC

SIGNATURE:

DATE:

2/7/18

LOCATION/RM #:

MEP

WO#

7335

ASSET #

7469

START TIME:

615

FINISH TIME:

630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		/	
2	Schedule and coordinate work with operating personnel.	/		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.		/	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	/		
2	Inspect visual condition of wiring. Look for evidence of overheating.	/		
3	Check for proper light operation.	/		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	/		
5	Inspect light pole and mounting devices for deficiencies.	/		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

6 PC

5

Light

Poles

Nbr

6

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
GATES, FENCES, SECURITY AND ACCESS

SITE AND BLDG #: P-911-01

LOCATION/RM #: M&P WC# 7335 ASSET # 755E

MECHANIC
SIGNATURE: *[Signature]*

START TIME: 8:00

DATE: 2/2/19

FINISH TIME: 8:15

ITEM NO.	DESCRIPTION	DATE	INITIALS	STATUS
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.			
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.			
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.			
2	Check all locking devices. Lubricate as required.			
3	Inspect center gate support rollers and lubricate as required.			
4	Clean roller track of any debris.			
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.			
6	Check for any obstructions that retard full swing or movement of the gate.			
7	Check that shrubs and trees are pruned clear of gate.			
8	Check hold open devices for proper operation. Lubricate as required.			
1	Check posts and corner posts, support guys, and horizontal bars between each support post.			
2	Check wire and anchor point, re-stretch and re-anchor if necessary.			
3	Inspect fence anchors along the bottom of the fence and at the point where the fence is connected to the post.			
4	Treat with galvanized protectant where rust has developed.			
5	If approved, apply weed control along entire base of fence. Consult the Safety Data Sheets (SDS) for hazardous ingredients and proper personal protective equipment (PPE).			
6	Check that shrubs and trees are pruned clear of fencing.			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

1 PC