

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P067

Date of Visit: 2/21/19

Contractor Personnel on Site:

1. Tony Luzzo

2. Jim Geertgens

3. _____

4. _____

5. _____

6. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 7376

2. 7417

3. _____

4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 2-21-19

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG Jordan

Date: 21 FEB 19

Signed: _____

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P. 067 Date of Visit: 2/21/19

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Tony Gross</u> | 4. _____ |
| 2. <u>Jim Goertgens</u> | 5. _____ |
| 3. _____ | 6. _____ |

Work Performed:

Other Recurring Services

- | | |
|----------------|-------|
| 1. <u>7307</u> | _____ |
| 2. _____ | _____ |
| 3. _____ | _____ |
| 4. _____ | _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Goertgens Date: 2-21-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG J. J. Gorman Date: 21 FEB 19

Signed: [Signature]

E-Mail: _____

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: P 067 - 02

Date of Visit: 2/21/19

Contractor Personnel on Site:

- | | |
|------------------------|----------|
| 1. <u>Tony Green,</u> | 4. _____ |
| 2. <u>Jim Geertgen</u> | 5. _____ |
| 3. _____ | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | |
|--|
| 1. <u>Changed F.I.Ls. on MUA-2 ASSE 3422</u> |
| 2. _____ |
| 3. _____ |
| 4. _____ |

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgen Date: 2-21-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:


Print Name/Rank: [Signature] Date: 24 FEB 19

Signed: [Signature]

E-Mail:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST DOMESTIC HOT WATER HEATER - GAS

SITE AND BLDG #: P 067-02

MECHANIC
SIGNATURE: 

DATE: 2/21/19

LOCATION/RM #: CMS

WO# 7417

ASSET # 6990

START TIME: 900

FINISH TIME: 930

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		-	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal		-	
3	Use caution when working with natural gas fired equipment. Be aware of any smells (rotten egg) that could be a natural gas leak.		-	
4	Do not allow any open flames around equipment.		-	
1	Attach drain hose. Drain several gallons from tank to remove		-	
2	Manually check operation of safety valve. Check for corrosion around valve. Verify the safety valve inspection tag is in place. Ensure that no personnel are in area of relief piping discharge.		-	
3	Check all connections - electric, gas and water. Tighten as necessary.		-	
4	Check operation and setting of aquastat. Check hot water temperature with dial thermometer, and set aquastat at		NA	
5	Drain storage and expansion tanks, and flush to remove sediment, scale, and solid at bottom of tank.		NA	
6	Clean sight glasses on tanks.		NA	
7	Clean strainer, check condition of traps. Report and repair leaks.		NA	
8	Clean pump, controls, switches, and starters. Check operation of pump and condition of pump seal or packing, and replace as required.		NA	

K00-048CMI Management Inc.

- 9 If applicable, Remove and inspect Anode, replace if necessary
- 10 Clean up work area and remove trash.

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: