

ATTACHMENT J-0200000-05  
FORMS

CERTIFICATION OF WORK  
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Pr 096-01

Date of Visit: 2/14/19

Contractor Personnel on Site:

1. Tony Lomas
2. Jim Geertgens
3. Scott Werry

- 4.
- 5.
- 6.

Work Performed:

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)


1. Filter Change on assets
2. 3039, 3040, 3365 and 3366
- 3.
- 4.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 2-14-19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Mitchell Morrison SSG

Date: 2-14-19

Signed: 



E-Mail: mitchell.w.morrison.mil@mail.mil

ATTACHMENT J-0200000-05  
FORMS

CERTIFICATION OF WORK  
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Pr 080 -01

Date of Visit: 2/14/19

Contractor Personnel on Site:

1. Tony Lozano
2. Jim Geertsema
3. Scott Welling

- 4.
- 5.
- 6.

Work Performed:

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 7380
- 2.
- 3.
- 4.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertsema

Date: 2-14-19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Mitchell Morrison SSC Date: 2-14-19

Signed: 

E-Mail: Mitchell.W.Morrison.MIL@mail.mil

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST  
ICE MAKER

SITE AND BLDG #: Pp 096 - 01

LOCATION/RM #: D44C WO# 7386

ASSET # 6838

MECHANIC  
SIGNATURE:

DATE: 2/14/13

START TIME:

FINISH TIME:

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
1	Review manufacturer's instructions.			
2	De-energize, lock out, and tag electrical circuits.			
3	If appliance is disposed, follow regulations concerning removal of refrigerants and disposal of the appliance.			
4	If materials containing refrigerants are discarded, comply with EPA regulations as applicable.			
5	Only approved cleaning chemicals shall be used.			
1	Check with operating or area personnel for any deficiencies; verify cleaning program.			
2	Visually check for refrigerant, oil and water leaks.			
3	Inspect ice condition/size.			
4	As needed, drain and clean unit with proper ice machine cleaning solution.			
5	Check date on water filter, Replace as needed. Water filters should be changed annually at a minimum.			
6	Check and tighten any loose screw-type electrical connections.			
7	Check all controls; adjust if necessary.			
8	Examine water connection; open and close water valve; test ice dispensing valve and (door) metering adjustment.			
9	Check and clear ice machine draining system (drain vent,			
10	Examine condition of bin doors-closure, hinges, gaskets, handles and ease of slide. lubricate as required. Check storage bin condition.			
11	Clean motor, compressor, and condenser coil.			

Does Not Work

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST  
DOMESTIC HOT WATER HEATER - GAS

SITE AND BLDG #: Pp 096-01

LOCATION/RM #: Baker WO# 739

ASSET # 7011

MECHANIC  
SIGNATURE:

START TIME:

900

DATE: 2/14/19

FINISH TIME: 915

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE YES    NO	NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)	
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	/		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal	/		
3	Use caution when working with natural gas fired equipment. Be aware of any smells (rotten egg) that could be a natural gas leak.	/		
4	Do not allow any open flames around equipment.	/		
5	Attach drain hose. Drain several gallons from tank to remove	/		
6	Manually check operation of safety valve. Check for corrosion around valve. Verify the safety valve inspection tag is in place. Ensure that no personnel are in area of relief piping discharge.	/		
7	Check all connections - electric, gas and water. Tighten as necessary.	/		
8	Check operation and setting of aquastat. Check hot water temperature with dial thermometer, and set aquastat at		N/A	
9	Drain storage and expansion tanks, and flush to remove sediment, scale, and solid at bottom of tank.		N/A	
10	Clean sight glasses on tanks.		N/A	
	Clean strainer, check condition of traps. Report and repair leaks.		N/A	
	Clean pump, controls, switches, and starters. Check operation of pump and condition of pump seal or packing, and replace as required.		N/A	
9	If applicable. Remove and inspect Anode, replace if necessary			N/A
10	Clean up work area and remove trash.			

K00-048CMI Management Inc.

9 If applicable. Remove and inspect Anode, replace if necessary  
10 Clean up work area and remove trash.

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.  
To be performed by: General Maintenance Worker  
Additional Notes:

40 Gallon

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST  
TIME CLOCK, LIGHTING

SITE AND BLDG #:

Pr 07L 21

MECHANIC  
SIGNATURE:

DATE:

LOCATION/RM #:

WO# 7380

ASSET # 7385

START TIME:

2/14/15

FINISH TIME:

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE YES      NO	NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
-------------	------------------------	------------------------------	-------------------------------------------------------------------------

- 1 In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.
- 2 Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.
- 1 Clean timeclock using a soft lint-free cloth and spray bottle of glass cleaner. Remove any dirt or grease build up.
- 2 Check physical connections.
- 3 Verify the timeclock configuration, ensure proper operation.
- 4 If applicable, check battery and replace as needed.

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

4      lc      time clock

not here