

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY051 Date of Visit: 7/14/22

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Patrick Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S , 17676-17683 , 18063 , 18064 , 18085 ,
2. 18086 , 18184 , 18196 , 18208 , 18222 , 18087 ,
3. 18185 , 18209
4. ASSET#'S , 10055-10062 , 10066 , 10069-10071 ,
5. 10078 , 190917- , 289 , 290 , 294 , 299 , 277 , 285 ,
6. 307-310 , 302

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Patrick Brown Date: 7/14/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC ABBOTT Date: 20220715

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

GATES

SITE AND BLDG #: NY051 BLDG1

MECHANIC
SIGNATURE: 

DATE: 7/14/22

LOCATION/RM #: outside parking

WO# 18064,

ASSET # 10069,

START TIME: 9am

FINISH TIME: 9:30am

18196 190917-299

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
2	Notify affected personnel before performing PM	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	✓		
2	Check all locking devices. Lubricate as required.	✓		
3	Inspect gate support rollers and track, lubricate and clean as required.	✓		
4	Check bolts, fasteners, and mounting hardware. Tighten as necessary.	✓		
5	Check for any obstructions that prevent full swing or movement of the gate.	✓		
6	Check that shrubs and trees are pruned clear of gate.	✓		
7	Check hold open devices for proper operation. Lubricate as required.	✓		
8	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	✓		
9	If applicable, inspect hydraulic driveline (hoses, fittings, and gauges) for signs of leakage.	✓		
10	If applicable, inspect limit switches for proper operation. Adjust as needed.	✓		
11	If applicable, inspect photoeyes for proper operation and any signs of damage.	✓		
12	If applicable, have site personnel operate gate with CAC Card insuring proper operation.	✓		
13	If applicable, clean control cabinent, ensuring free from debris and insects.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: