

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 4/6/23

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Patrick Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S , 21535 , 21536 , 21537 , 21612 , 21675 , 21699 , 21700 ,
2. 21709 , 21723 , 21538 , 21539 , 21540 , 21599 , 21676 , 21701 ,
3. 21724 , 21677 , 21725
4. ASSET#'S , 10561 , 10562 , 10563 , 10612 , 10626 , 10627 ,
5. 10629 , 190917- , 435,436,437,453,450,421,456,454,461 , IL-55 ,
IL-56 , IL-57

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Patrick Brown Date: 4/6/23

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Noah Ingerson Date: 4/6/23

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST GATES

SITE AND BLDG #: NY067 BLDG1

MECHANIC
SIGNATURE: 

DATE: 4/6/23

mov entrance

LOCATION/RM #: WO# 21709 ASSET # 190917-450

START TIME: 9am

FINISH TIME: 9:30am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Notify affected personnel before performing PM (alarmed or security entrances).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Check all locking devices. Lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Inspect center gate support rollers and lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Clean roller track of any debris.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Check for any obstructions that retard full swing or movement of the gate.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Check that shrubs and trees are pruned clear of gate.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8	Check hold open devices for proper operation. Lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: