

Service at: **US ARMY RESERVE - CMI- SITE #NY054**
5363 PERU STREET
ROUTE 9
PLATTSBURGH, NY 12901

Mail Remittance to:

Hyde-Stone Mechanical Contractors, Inc.
22962 Murrock Circle
Watertown, NY 13601 (315) 788-1300

Bill To: CMI MANAGEMENT

PM / 99TH - REGION 2
5285 SHAWNEE ROAD
SUITE #510
ALEXANDRIA, VA 22312

Your PO Number: CSS22280

Invoice Date: 02/21/2020

Invoice No.: 99890

Customer ID: 10343

Payment Terms: Net 30 Days

Service Requested Sensor and Plug - Doug (Approved by Customer on 12/3/19) //
CSS22280 BOILER OFF ON ALARM CODE P2 FAILURE OPEN OR SHORTED - SEE ALLOTTED
TIME, NEED TO QUOTE IF OVER \$450.00. NEED CERT OF WORK PAPERWORK

WO Number: **96678** **PL - HEATING**

Call Resolution

11/04/2019	M#:126 EWB 125A-E, S#: 1015140487, BOILER, Loc: PART#235828-1 / RIVERSIDE ELECTRIC BOILER, Eqp#: 14492 Found unit off. Powered up boiler control and system started staging heating elements. After the 3rd stage was closed an audible alarm came on with flashing code P2. Checked book found code is for TP2 sensor error. Traced out sensor and found signal wire grounded due to bad wire insulation at sensor head. Can not repair will need to replace sensor.
12/18/2019	Pulled old plastic from well out. This fell apart as it was removed. After cleaning out old plastic plug from sensor well found that new sensor diameter. Called tech support and was told they will see what chaged.
02/18/2020	M#:126 EWB 125A-E, S#: 1015140487, BOILER, Loc: PART#235828-1 / RIVERSIDE ELECTRIC BOILER, Eqp#: 14492 Pulled power and locked out. Removed cover and slide probe out of well. Probe stuck at first then let go. Noticed that probe is half the size it was last time I removed it. Probe broke off in well. Drained boiler removed well from boiler. Used 1/4 bit to gently drill out well. Cleaned inside of all dried thermal gress. Tried new probe in well. It did fit after howning well opening a little more. Had a bad lip. Cut probe wire to fit and screwed well in with probe installed. Filled and purged boiler. Wired up all sensors and turned on unit. Checked operation of boiler.

Call Completed 02/18/2020 Technician HOWARD; DOUGLAS E.

Date	Regular	OT	DT
11/04/2019	2.50		
12/18/2019	3.00		
02/18/2020	2.50		
Total:	8.00		

Parts Not in Inventory

927.00

Subtotal:	927.00
* Sales Tax:	0.00
Total Due:	927.00

* EX

Thank you for your business.
 If you have any questions, please call Tammy Parisian
 Direct: 315-755-2278 Office: 315-788-1300 (x231)
tparisian@hyde-stone.com