

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 050 Date of Visit: 1/10/19

Contractor Personnel on Site:

- | | |
|-------------------------|--------------------------|
| 1. <u>Tony Lopez</u> | 4. <u>Frank Sapienza</u> |
| 2. <u>Jim Geertgens</u> | 5. _____ |
| 3. <u>Scott Werry</u> | 6. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 7012
2. 7058
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens Date: 1-10-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Steve Dand Date: 20190116

Signed: [Signature]

E-Mail: _____

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Pa 050

Date of Visit: 1/10/19

Contractor Personnel on Site:

1. Tony Lanza
2. Jim Geertgens
3. Scott Werny

4. Karla Spier
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 6924
2. _____
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens

Date: 1-10-19

Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Steve Davis

Date: 20190110

Signed: [Signature]

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST POWER OPERATED OVERHEAD DOOR

ACTIVITY AND BLDG #: P050-02

MECHANIC
SIGNATURE: 

DATE: 1/10/19

LOCATION: GMS Walt 705E Asset # 7822

START TIME: 830

FINISH TIME: 900

CHECK NUMBER	CHECK DESCRIPTION	TRANS. COMPLIANCE		NOTES/REMARKS
		YES	NO	
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.			
2	Review manufacturer's instructions.		/	
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.		/	
1	Inspect general arrangement of door and mechanism, mountings, standards, wind locks, anchor bolts, counterbalances, weather stripping, door sweeps etc. Clean, tighten, and adjust repair as required.	/		
2	Operate with power from stop to stop and at intermediate positions. Observe performance of various components, such as brake, limit switches, door operating speed, motor, gear box, etc. Clean and adjust as needed.	/		
3	Check operation of safety edges, stops, electric eye, treadle, or other operating devices. Clean and make required adjustments or repairs.	/		
4	Check manual operation. Note brake release, motor disengagement, functioning or hand pulls, chains sprockets, clutch, etc.	/		
5	Examine all wiring, motor, starter, push button, etc., blow out or vacuum if needed.	/		
6	Inspect gear box, change or add oil as required.	/		
7	Perform required lubrication. Remove old or excess lubricant.	/		
8	Clean unit and mechanism thoroughly. Touch up paint where required.	/		
9	Clean up and remove all debris.	/		

Note: The Contractor shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence.
Checklist compiled in accordance with:

- General Services Administration (GSA) Public Building Service. 2012. *Public Buildings Maintenance Standards Final*. October 1.
- Original equipment manufacturers (OEM) documentation for exact or similar assets, which can be located at (Provide Link to OEM Manual/Asset Library)

Additional Notes:

2 PC

16X2